

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	Attrium staircase purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230628003	A. Estimated quantity:	12M3
PO nos.:	20230628001	B. Requisition quantity:	12M3
Sign of Security	Sign of Admin	C. Actual quantity poured	04M3
Nidhi	Nagamany	D. Difference (C-A)	08M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	02.07.2023	12:50	13:50	14:15	04m3	1755	9600	8800	800			
2												
3												
4												
5												
6												
Total:					04m3		9600	8800	800			
Remarks	As per purchase order 12m3 consumed 04M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.