

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD /	Block No.:	-
Project:	Nextopols	Flat / Villa no.:	-
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	20230627030	A. Estimated quantity:	120 M3
PO nos.:	20230627028	B. Requisition quantity:	120 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	32.5 M3
Sign of Security	Sign of Project Manager	D. Difference (C-A)	87.5 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01.07.2023	13:50	15:00	15:10	6.5 ✓	2903	15600	15620	-			
2.	01.07.2023	13:30	14:40	16:00	6.5 ✓	2905	15600	15640	-			
3.	01.07.2023	14:10	15:30	15:45	6.5 ✓	2907	15600	15520	80 ✓			
4.	01.07.2023	16:40	18:00	18:10	6.5 ✓	2914	15600	14660	940 ✓			
5.	01.07.2023	16:45	18:00	18:15	6.5 ✓	2915	15600	15540	60 ✓			
6.												
7.												
Total:					32.5 ✓		78000	76980	1080			
Remarks	As per quantity ordered 120 M3 consumed 32.5 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.