

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	H&C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	H Block footings & c block lower basement vdf
Requisition nos.:	20230412046	A. Estimated quantity:	purpose 120M3(M20)
PO nos.:	20230413000	B. Requisition quantity:	120M3
	Sign of Admin	C. Actual quantity poured	80M3
	Sign of Project Manager	D. Difference (C-A)	40M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	18.05.23	14:45	15:05	15:15	4	2649	9600	9950	+350			
2.	02.06.23	14:29	14:45	15:00	8	2726	19200	19260	+60			
3.	03.06.23	12:01	12:15	12:30	6	2729	14400	14950	+550			
4.	03.06.23	12:23	12:46	12:58	6	2730	14400	14780	+380			
5.	03.06.23	13:14	13:35	13:47	6	2731	14400	14830	+430			
6.	03.06.23	13:42	13:55	14:05	6	2732	14400	14590	+190			
7.	03.06.23	15:03	15:12	15:22	6	2733	14400	14770	+370			
8.	03.06.23	15:25	12:36	15:48	6	2734	14400	14700	+300			
9.	03.06.23	16:24	16:38	16:52	6	2735	14400	14780	+380			
10.	03.06.23	16:45	16:58	17:04	6	2736	14400	14760	+360			
11.	04.07.23	16:08	16:18	16:25	6	2944	14400	14730	+330			
12.	06.07.23	16:39	16:55	17:05	6	2959	14400	13730	-670			
13.	06.07.23	17:16	17:30	17:45	6	2960	14400	14400	0			
14.	06.07.23	18:27	18:35	18:48	2	2961	4800	5200	+400			

al:			80		192000	195430	+3430		
emarks	Po not to be closed.								
Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com . 2. Report must be prepared during noon and not before 3. Report can be sent for one PO. 5. Work									

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN** P.O No - 20230413010

Customer Name: MGMR MODI			D.C. No: 2960		Date: 6/Jul/23
Delivery Site: NFC			Truck No: TS 08 UE 5532		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M 20	6.00	Cum	12.00	GOOD

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name:

YAKAIAH 1Signature: **NWARD****MODI REALTY MALLAPUR LLP****12642-6/7/23****20230706035 7/7/23****MRN NO**

for Cemex Infra

By... Sign...

Authorised Signatory