

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	Near C Block shoring work purpose
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230621072	A. Estimated quantity:	12M3(M7.5)
PO nos.:	20230622016	B. Requisition quantity:	12M3
	Sign of Admin	C. Actual quantity poured	6M3
	Sign of Project Manager	D. Difference (C-A)	6M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07.07.23	11:39	11:48	12:02	6M3	1823	14400	14760	+360			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:					6 M3		14400	14760	+360			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site

R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 7/7/23

D.C. No. :

1823

To,

M/s. Modi Realty Mallapur

Vehicle No. : TS08VK 1269

No.	Grade	PARTICULARS	Qty.	Cum.	Value
			6m ³	6m ³	Dump

2023062206

INWARD

MODI REALTY MALLAPUR UP

Ward No. 12673

Ward No. 2023062206

Receiver's Signature

For R6 Infra
Authorised Signatory