

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		11/07/23		Prepared by		V. RAVI		Serial no.		18640	
Supplier name		Hi-Tech Power Enterprises.						HO inward no.			
Firm/Company		G. M. R. P.		Project		MRMLP G.M.R		HO received date			
PO/WO date		17.10.22		PO/WO No.		93052.		Scan ID.			
Sl no.		Bill no.		Bill date		Bill amount		Original attached			
1.		202		05/07/23		14,39,600-00		☒ Yes ☐ No			
2.								☐ Yes ☐ No			
3.								☐ Yes ☐ No			
4.								☐ Yes ☐ No			
Amount A – Bills total (Excluding Transport & Hamali Charges):								14,39,600-00			
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:						Proof of delivery matches MRN		☒ Yes ☐ No			
Amount B – Other Credits : Transportation charges								-			
Amount C – Other Debits :								-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:								14,39,600-00			
Amount E – PO / WO value:								14,39,600-00			
Amount F – Difference (A – E):								NIL			
Quantity received as per PO / WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				15/07/23.							
Remarks: find bill & close the po.											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:				V. RAVI							
Sign:											
Date				11/7/23.							
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Form for closure of purchase order

PO no.: 93052	PO date: 17/10/22	Req. no.: 208064	Advice Scan ID	
Barcoded PO available ☒ Y/ ☐ N	Invoice original available ☒ Y/ ☐ N	Copy available ☐ Y/ ☐ N	POD available ☒ Y/ ☐ N	
Data required from site/engineers:				
MRN nos. related to PO				
☐ Part material received.	☒ Full material received.	☐ Material not received.		
☐ Close PO - Balance material will be re-ordered by new requisition.				
☐ Cancel PO. Material not required.	☐ Cancel PO. Material will be re-ordered by new requisition			
☐ Keep PO open. Material required.	☐ Keep PO open. Work under progress.			
Remarks by engineer: All works completed, confirmation mail sent to Ravi sir.				
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide scanned copy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be scanned and sent to Ravi.				
Prepared by: SK. Goushee	Sign: <i>[Signature]</i>	Date: 10/07/23	* cable laying pending from B & B to C Panel to Chabla	
Data required from accounts:				
☐ Checked with E&D for receipt of bills.				
☐ Bills not received against this PO.	☐ Part bill received against this PO.	☐ All bills received against this PO.		
☒ Advance paid against this PO	Amount paid: 9,59,900/-	Date of payment:		
Details of part bill received:				
Sl. No.	Bill no.	Bill date	Bill amount	Cr. given to supplier
1.				
2.				
3.				
4.				
Remarks by Accountants:				
Prepared by:	Sign:	Date:		
Notes: 1. POs/WOs issued for turnkey works - may have been processed by E&D. Check before filling the above.				
Prepared by: R. Vaidya	Sign: <i>[Signature]</i>	Date: 10/07/23		
Remarks by Ravi + details of bills to be approved:				
Sl. No.	Bill no.	Bill date	Bill amount	MRN no.
1.	202	05-07-23	14,39,600/-	
2.				
3.				
Remarks: Need MD's approval for enclosed invoice. (Site mail confirmation enclosed here)				
Prepared by: Ravi	Sign: <i>[Signature]</i>	Date: 10/07/23		
Advice by MD - action to be taken.				
☐ Get certified bill from supplier (not original).	☐ Prepare bill in SSLP for material supplied.			
☒	Thereafter, prepare advice for credit to supplier and send to Soham for processing.			
☒	☐ Close PO	☐ Keep PO open. Material awaited		
☐	Accounts to be reconciled with supplier. Get supplier's ledger.			
Remarks:				
Approved by: Soham	Sign:	Date:		



Work Order

Page 1 of 1

10-07-2023 14:10:36

Original / Office Copy / Purchase Div. Copy

From Company : **Modi Reality Mallapur LLP**
S-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-tech Power Enterprises
Door No. SRT-981, Sanath Nagar, Hyderabad - 500 018.

GSTIN 36AIXPP4447K1ZD

9849630196/9959284497

Doc No 93052 208064**Doc Date** 17-10-2022**Quote No****Quote Date** 15-10-2022**SupplyType** Supply And Installation**Kind Attn : Mr. Venu Babu**

Work Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 417000 - ELEC-Electrical - Power Supply-- - NA - LS LT and HT works.	1.00	1,220,000.	0.00	18.00	1,439,600.00
Total Order Value . . .					1,439,600.00

Rupees : Fourteen Lakh(s) Thirty Nine Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Towards E,F and Club house. As per the quotation dated: 15-10-2022, approved schematic drawing and LOC.

Payment Terms 25% as advance payment, 70% as per progress of work and 5% after commissioning of power supply.

Tax Included.

Delivery Date 60 days.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge
Phone. Contact: Security _____, 8309938133

Penalty For Delay Nil.

Transportation Nil.

Warranty Nil.

Advance Paid Rs: 3,59,900/- by Cheque/RTGS. Cheque no: _____ dt: _____.

Other Terms We reserve the right to reject items not conforming to quality and specifications.

Completion Date Nil.

Measurment Nil.

Security Nil.

Remarks Original Invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original Invoice must be sent to Head Office. Proof of delivery/DC can be sent by email.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Hi-tech Power Enterprises**

Name : _____

Name : _____

Date : ____/____/____

Fw: Work completed of Venu babu (Hi-tech power supply of LT & Ht Works) at GMR site

From: chandrakanth@modiproperties.com (chandrakanth@modiproperties.com)

To: ravi@modiproperties.com

Date: Monday, July 10, 2023 at 11:41 AM GMT+5:30

Sent from Yahoo Mail on Android

----- Forwarded message -----

From: "chandrakanth@modiproperties.com" <chandrakanth@modiproperties.com>

To: "Prabhakar Purchase" <prabhakar@modiproperties.com>, "Anand Mehta" <anandmehta@modiproperties.com>

Cc: "MEP Group" <mep@modiproperties.in>

Sent: Sat, 8 Jul 2023 at 4:14 pm

Subject: Work completed of Venu babu (Hi-tech power supply of LT & Ht Works) at GMR site

Dear Prabhakar sir,

Venu babu(Hi-tech power supply) has finished E,F-block & Club house LT & HT Works. We have received the material from them are

- 1)E&F block meters
- 2)Four meter panels
- 3)Two main panel
- 4)Two CT meters

5)ATS panel

6)DG panel.

7)Club House panel

The above work is completed by them.This is for your kind information sir.

Note:- 95sqmm and 70Sqmm Cable has to run from E-Block to Club house. This work is pending due to between G&H block Drive way slab Work Under Progress.

Regards,

G.CHANDRA KANTH.

Site Engineer | +91 9989737196,8309201795 | chandrakanth@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad -03 | Ph: +91 40 6633 5551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

GMP

OH

GSTIN 36AIXPP4447K1ZD

TAX INVOICE

Cell: 98496 30196
88862 02077

HI-TECH POWER ENTERPRISES

TSSPDCL "A" GRADE LICENSED CONTRACTORS AND ENGINEERS

Mfrs : L.T.H.T Power Panels, Spl. in : LT, HT, 11K.V., 33 K.V. Liaisoning and Excusion of works
Flat No: G8, Vasavi's Central Court, Czech Colony, Sanath Nagar, Hyderabad - 18.
E-mail : vbhitech@gmail.com

Name : <u>M/S Modi Reality Mallapur LLP</u>		Inv. No 202		
Address : <u>5-4-187/383, 1st floor, Sham</u>		Date : <u>05/07/2023</u>		
<u>Mansim, M G Road, Secunderabad.</u>		D.C. No. :		
<u>Site: GMR (Gulmohar Residency)</u>		Date :		
GSTIN : <u>36AAEFM1459R1ZP</u> State Code : <u>36</u>		Your P.O. No :		
Sl. No.	DESCRIPTION OF GOODS	QTY.	Rate (Rs.)	Amount
1)	Supply and erection of Transformers and Panel including cable laying Power Supply for E&F block and Club house. As per the quotation date: 15/10/2022 Doc No: 93052/208064 Doc date: 17-10-2022 <u>E & F Block</u>	L.S	12,20,000	12,20,000/-
HSN Code :		TOTAL		12,20,000/-
Total Invoice Value (Rupees in words) <u>Fourteen lakhs thirty nine thousand six hundred only</u>		CGST@ 9 %		1,09,800/-
Bank Details :		SGST@ 9 %		1,09,800/-
		IGST@ %		
		Total Invoice Value		14,39,600/-
Certified that the Particulars given above are true and correct and the amount represents the price actually charged and there is not flow of additional consideration directly or indirectly from the buyer. * All disputes to Hyderabad Jurisdiction only.		For HI-TECH POWER ENTERPRISES <u>P. Suresh</u> Authorised Signature		
E.&O.E.		Receiver's Signature		

Payments Received

- 1) Advance 3,59,900
- 2) Part Payment 2,00,000
- 3) Part Payment-2 2,00,000
- 4) Part Payment-3 2,00,000 (we Received 1,89,000 TDS cutting)

9,59,900

Total Value:- ✓ 14,39,600/- (including GST)

9,59,900

✓ 4,79,700



[Handwritten signature]

Modi Realty Mallapur LLP (23-24)MG Road, RAnigunj
Secunderabad**WO-Hi-Tech Power Enterprises**

Ledger Account

1-Apr-23 to 4-Jul-23

Page 1

Date	Particulars	Vch Type	Vch No.	Debit	Credit
1-Apr-23	To Opening Balance			3,59,900.00	
6-May-23	To BANK-Kotak Mahindra Bank Rera A/c Payment <i>Being amt transfer to Hitech Power Enterprises towards as per MD sir instructions(1/3)</i>		PAY/10991	2,00,000.00	
13-May-23	To BANK-Kotak Mahindra Bank Rera A/c Payment <i>Being amt transfer to Hitech Power Enterprises towards as per MD sir instructions(2/3)</i>		PAY/11048	2,00,000.00	
18-May-23	To (as per details) TDS-2% Contract 12,000.00 Cr BANK-Kotak Mahindra Bank Rera A/c 1,88,000.00 Cr <i>Being amount transfered towards advance payment for transfer work at site</i>	Payment	PAY/11143	2,00,000.00	
				9,59,900.00	
By	Closing Balance				9,59,900.00
				9,59,900.00	9,59,900.00

Work completed of Venu babu (Hi-tech power supply of LT & Ht Works) at GMR site

From: chandrakanth@modiproperties.com (chandrakanth@modiproperties.com)
To: prabhakar@modiproperties.com; anandmehta@modiproperties.com
Cc: gmr-const@modiproperties.com; mep@modiproperties.in
Date: Saturday, July 8, 2023 at 01:06 PM GMT +5:30

Dear Prabhakar sir,

Venu babu(Hi-tech power supply) has finished E & F-block LT & HT Works. We have received the material from them are

- 1)E&F block meters
- 2)Four meter panels
- 3)Two main panel
- 4)Two CT meters
- 5)ATS panel
- 6)DG panel.

The above work is completed by them.This is for your kind information sir.

Regards,

G.CHANDRA KANTH.

Site Engineer | +91 9989737196,8309201795 | chandrakanth@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad -03 | Ph: +91 40 6633 5551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

Form for closure of purchase order

PO no.: 93052	PO date: 17/10/22	Req. no.: 208064	Advice Scan ID
Barcoded PO available ☒ Y/ ☐ N	Invoice original available ☐ Y/ ☒ N	Copy available ☐ Y/ ☒ N	POD available ☐ Y/ ☒ N
Data required from site/engineers:			
MRN nos. related to PO			
☐ Part material received.		☐ Full material received.	
☐ Material not received.			
☐ Close PO – Balance material will be re-ordered by new requisition.			
☐ Cancel PO. Material not required.		☐ Cancel PO. Material will be re-ordered by new requisition	
☐ Keep PO open. Material required.		☒ Keep PO open. Work under progress.	
Remarks by engineer: Work under progress. Keep PO open.			
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide scanned copy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be scanned and sent to Ravi.			
Prepared by: A. Janaki	Sign: AJ	Date: 10/4/23	
Data required from accounts:			
☐ Checked with E&D for receipt of bills.			
☐ Bills not received against this PO.		☐ Part bill received against this PO.	
☐ All bills received against this PO.			
☒ Advance paid against this PO		Amount paid: 3,59,900/-	Date of payment: 12-11-22
Details of part bill received:			
Sl. No.	Bill no.	Bill date	Bill amount
1.			
2.			
3.			
Remarks by Accountants:			
Prepared by: Rajyalambh	Sign: [Signature]	Date: 21/4/23	
Notes: 1. POs/WOs issued for turnkey works - may have been processed by E&D. Check before filling the above.			
Prepared by:	Sign:	Date:	
Remarks by Ravi + details of bills to be approved:			
Sl. No.	Bill no.	Bill date	Bill amount
1.			
2.			
3.			
Remarks: Work under Progress, so keep PO open.			
Prepared by: Ravi	Sign: [Signature]	Date: 25/4/23	
Advice by MD - action to be taken.			
☐ Get certified bill from supplier (not original).		☐ Prepare bill in SSSLP for material supplied.	
☐ Thereafter, prepare advice for credit to supplier and send to Soham for processing.			
☐ Close PO		☒ Keep PO open. Material awaited	
☐ Accounts to be reconciled with supplier. Get supplier's ledger.			
Remarks:			
Approved by: Soham	Sign:	Date:	

APPROVED BY
26 APR 2023
SOHAM MODI
MANAGING DIRECTOR

Work Order

Page(s) 1 Of 1

10-04-2023 11:02:57

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Reality Mallapur LLP**

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-tech Power Enterprises

Door No. SRT-981, Sanath Nagar, Hyderabad - 500 018.

GSTIN 36AIXPP4447K1ZD

9849630196/9959284497

Doc No

93052

208064

Doc Date

17-10-2022

Quote No**Quote Date**

15-10-2022

SupplyType

Supply And Installation

Kind Attn : Mr. Venu Babu

Work Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 417000 - ELEC-Electrical - Power Supply-- - NA - LS LT and HT works.	1.00	1,220,000.	0.00	18.00	1,439,600.00
Total Order Value . . .					1,439,600.00
Rupees : Fourteen Lakh(s) Thirty Nine Thousand Six Hundred Only.					

Terms and Conditions :-**Specification /** Towards E,F and Club house. As per the quotation dated: 15-10-2022, approved schematic drawing and LOC.**Payment Terms** 25% as advance payment, 70% as per progress of work and 5% after commissioning of power supply.**Tax** Included.**Delivery Date** 60 days.**Delivery Location** Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security _____, 8309938133

Penalty For Delay Nil.**Transportation** Nil.**Warranty** Nil.**Advance Paid** Rs: 3,59,900/- by Cheque/RTGS. Cheque no: _____ dt: _____.**Other Terms** We reserve the right to reject items not conforming to quality and specifications.**Completion Date** Nil.**Measurment** Nil.**Security** Nil.**Remarks** Original Invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original Invoice must be sent to Head Office. Proof of delivery/DC can be sent by email.For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Hi-tech Power Enterprises**

Name : _____

Name : _____

Date : __/__/____

Work Order

Page(s) 1 Of 1

17-10-2022 17:59:58

Origir



93052

18.10.22 2:23:35

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-tech Power Enterprises
Door No. SRT-981, Sanath Nagar, Hyderabad - 500 018.

GSTIN 36AIXPP4447K1ZD

9849630196/9959284497

Doc No	93052	206064
Doc Date	17-10-2022	
Quote No		
Quote Date	15-10-2022	
SupplyType	Supply And Installation	

Kind Attn : Mr. Venu Babu

Work Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 417000 - ELEC-Electrical - Power Supply-- - NA - LS LT and HT works.	1.00	1,220,000.	0.00	18.00	1,439,600.00
Total Order Value . . .					1,439,600.00

Rupees : Fourteen Lakh(s) Thirty Nine Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand Towards E,F and Club house. As per the quotation dated: 15-10-2022, approved schematic drawing and LOC.

Payment Terms 25% as advance payment, 70% as per progress of work and 5% after commissioning of power supply.

Tax Included.

Delivery Date 60 days.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, 8309938133

Penalty For Delay Nil.

Transportation Cost Nil.

Warranty Nil.

Advance Paid Rs: 3,59,900/- by Cheque/RTGS. Cheque no: _____ dt: _____.

Other Terms We reserve the right to reject items not conforming to quality and specifications.

Completion Date Nil.

Measurment Nil.

Security Nil.

Remarks Original Invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original Invoice must be sent to Head Office. Proof of delivery/DC can be sent by email.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Hi-tech Power Enterprises**

Name :

Name :

Date : _/_/_



HI-TECH POWER ENTERPRISES

TSSPDCL "A" GRADE LICENSED CONTRACTORS AND ENGINEERS

MFRS : L.T,H.T Power Panels

Spl. in : LT, HT, 11K.V., 33 K.V. Liaisoning and Excusion of works

Cell: 98496 30196

~~88862-02077~~

8885027797

E2 F2 Chbhouse

TO

M/S Modi Properties & Investments Pvt Ltd,
5-4-187/3 & 4, 2nd floor, M.G Road,
Secunderabad.

Sub :- Quotation for LT & HT works on a turn key basis for your project Gulmohar Residency, moulaali, secunderabad 78 Nos.T.P each 5kw ,2 No.CT Meter Each 20KW for commercial and 500KVA Transformers 1no's.

Dear Sir,

With reference to the above , we hereby award you the Quotation for the HT< works on a turnkey basis as per the details mentioned below.

Terms and Conditions:

1. Civil work done by the owner.
2. Completion of the work within 60 days.
3. 25% of the advance will be paid at time of placing order.
4. Out of balance 70% payment should be made as per progress of the work.remaining balance of 5% after charging.
5. GST is extra
6. DEPARTMENT dd IS PARTY SCOPE


For HI-TECH POWER ENTERPRISES

Item Head	Item Description	Quantity	Units	Rate RS.	Amount RS.	ItemHead Amount
Application Charges	Application Charges	78	Nos	30	2340	2340 ✓
		2(City meter)	Nos	60	120	120
Liaisoning	Liaisoning charges with TSSPDCL for obtaining sanctioning	01	LS	-	-----	-----
Dy.Inspection	Final inspection through Dy.CEIG and for provision of meters – Turnkey work for 2 blocks and club house	01	-	2,50,000	2,50,000	2,50,000
				2,20,000	2,20,000	
HT Works	Supply and installation of 11kv A.B.switch , 11kv H.G Fuse ,3 x 185 sq.mm 11kv XLPE cable kits , 11kv HT Jumpers , 11kv HT pin insulators & HT cable laying , end termination and miscellaneous worked and 2 no box pole.	01	No	55,000	55,000	55,000 ✓
LT Works	Supply, Fabrication	01	No	70,000	70,000	70,000

	and installation of distribution board having 800 A MCCB at Transformer					
LT works	For EB Supply:- Fabrication supply and erection of main distribution board (16 gauge CRCA sheet free standing cubical with the following : incoming 800A MCCB(CG or L&T make) 1 No ,Indication lamps – 3 Nos ,Aluminum bus bar of 800 A-1 lot , outgoing :125A mccb-2nos and 100A MCCB -4 no's	01	Nos	1,60,000 1	1,60,000	1,60,000 1,40,000
	For DG Supply panel:-Fabrication supply and erection of main distribution board (16 gauge CRCA sheet free standing cubical with the following : incoming 250A MCCB(CG or L&T make) 1 No ,Indication lamps – 3 Nos ,Aluminum bus bar of 250 A-1 lot , outgoing :63A	01	No	60,000 last quote not included paid separately.	60,000	60,000 50,000

L&T
 26 nos of 100A
 MCCB


mcb-6nos					
Fabrication supply and erection of LT panel board (16 gauge sheet) with incoming 125A bus bar (copper) internal wiring for Generator supply with 10A ACCL (make: L&T) and 32A EB supply for 21 nos 3 phase meters per each board connected with finolex copper wire - 1 board having 21 meters each. 21x 2 Nos	42	Nos	5150	2,16,300	2,16,300 2,00,000/-
Fabrication supply and erection of LT panel board (16 gauge sheet) with incoming 125A bus bar (copper) internal wiring for Generator supply with 10A ACCL (make: L&T) and 32A EB supply for 18nos 3 phase meters per each board connected with finolex copper wire - 2 boards having 18	36	Nos	5150	1,85,400	1,85,400 1,70,000/-

	meters each. 18x 2 Nos					
Change over panel for common Supply	Supply and erection of common supply panel for EB and DG Incoming: 100A Automatic change over switch- 1no and 1 No's 63A MCCB , 4 no's 40A MCB outgoing including AL busbar and fabrication.	2 [*]	No's	70,000	70,000	70,000
Cable laying	Cable laying , Transformer installation , line clearing , Earthing connection, etc.	LS	-	1,35,000	1,35,000	1,35,000 ✓
Meter fixing	Meter getting & fixing with sealing for 78meters + 1 CT meter	LS	--	46,500	46,500	46,500 10,000/
Charging	LC charges + charging	LS	LS	15,000	15,000	15,000
Grand Total		RS:-12,65,660				

Total value
is including
Club House



For HI-TECH POWER ENTERPRISES



Notes :-

1. All Meters must have ACCL 32A/10A
2. All Meters are 3 Phase - 5 KVA
3. ER-Electrical Room
4. 63 KVA Generator for each Transformer

Description	Direction	Owners & Developers :	Date :	Promoted by
SCHEMATIC PLAN - POWER CONNECTION E, F & CLUB HOUSE	N 		22.10.2022	Modi Properties & Investments Pvt. Ltd.
		Prepared By :	Jayapradha	
		Approved By :	Soham Modi	
		Scale :	N.T.S	Phone: +91-40-66335551

Requisition Form											
Company Name:		MRMLLP		Date:		15.10.22					
Site & Phase :		GMR		Time:		4:54					
Unit No./Block No.		E.F and club house									
Supplier:				Req. No.		208064					
Material required before date:		urgent		ID No.							
S No		Item		Qty required		Qty available at site		Order Qty		Inward No Inward Date	
1		ELECA1 70-Electrical-Power Supply---LS		1		0		1		0	
2											
3											
4											
5											
6											
7											
8											
9											
10											
Remarks:		Towards electrical connection LT & HT work purpose at gmr site									
Engineer				Project Manager							
Prepared By:		sultan ali		APPROVED		07 NOV 2022		MINISH PARIKH		MD	
Approved By:											
Sign & Date:											

9351

APPROVED
07 NOV 2022
MINISH PARIKH
MANAGER PROCUREMENT

Modi Realty Mallapur LLP (23-24)MG Road, RAnigunj
Secunderabad**WO-Hi-Tech Power Enterprises**

Ledger Account

1-Apr-23 to 4-Jul-23

					Page 1
Date	Particulars	Vch Type	Vch No.	Debit	Credit
1-Apr-23	To Opening Balance			3,59,900.00	
6-May-23	To BANK-Kotak Mahindra Bank Rera A/c Payment <i>Being amt transfer to Hitech Power Enterprises towards as per MD sir instructions(1/3)</i>		PAY/10991	2,00,000.00	
13-May-23	To BANK-Kotak Mahindra Bank Rera A/c Payment <i>Being amt transfer to Hitech Power Enterprises towards as per MD sir instructions(2/3)</i>		PAY/11048	2,00,000.00	
18-May-23	To (as per details) Payment TDS-2% Contract 12,000.00 Cr BANK-Kotak Mahindra Bank Rera A/c 1,88,000.00 Cr <i>Being amount transfered towards advance payment for transfer work at site</i>		PAY/11143	2,00,000.00	
				9,59,900.00	
By	Closing Balance				9,59,900.00
				9,59,900.00	9,59,900.00

Modi Realty Mallapur LLP (22-23)MG Road, RAnigunj
Secunderabad**WO-Hi-Tech Power Enterprises**

Ledger Account

1-Apr-22 to 31-Mar-23

					Page 1	
Date	Particulars	Vch Type	Vch No.	Debit	Credit	
1-Apr-22	To Opening Balance			2,37,750.00		
21-May-22	To BANK-Kotak Mahindra Bank Rera A/c	Payment	PAY/10782	5,26,500.00		
24-Jun-22	To BANK-Kotak Mahindra Bank Rera A/c	Payment	PAY/11237	1,50,000.00		
27-Jul-22	By BANK-Kotak Mahindra Bank Rera A/c	Receipt	REC/10258			20,000.00
	By OE-Water & Electricity Connection Charges	Purchase	PUR/10681			1,97,200.00
	To BANK-Kotak Mahindra Bank Rera A/c	Payment	PAY/11679	1,89,835.00		
28-Jul-22	By OE-Water & Electricity Connection Charges	Purchase	PUR/10687			14,85,915.00
	To OE-Water & Electricity Connection Charges	Debit Note	DN/10002	5,90,000.00		
	To TDS-2% Contract	Journal	JOU/11028	9,030.00		
12-Nov-22	To BANK-Kotak Mahindra Bank Rera A/c	Payment	PAY/13418	3,59,900.00		
				20,63,015.00		17,03,115.00
	By Closing Balance					3,59,900.00
				20,63,015.00		20,63,015.00

Modi Realty Mallapur LLPMG Road, RAnigunj
Secunderabad**WO-Hi-Tech Power Enterprises**

Ledger Account

Flat No.G8, Vasavi's Central Court, Czech Colony,
Sanath Nagar, Hyderabad

1-Apr-21 to 31-Mar-22

Date	Particulars	Vch Type	Vch No.	Debit	Page 1 Credit
12-Aug-21	To (as per details)	Payment	PAY/11161	5,05,300.00	
	TDS-2% Contract	10,106.00 Cr			
	BANK-Kotak Mahindra Bank Rera A/c	4,95,194.00 Cr			
	Being chq issued to Hi-Tech Power Enterprises towards purchase of sanction & panel boards on 50% advance payment Chq no: 001520				
14-Mar-22	To (as per details)	Payment	PAY/13802	3,02,450.00	
	TDS-2% Contract	6,049.00 Cr			
	BANK-Kotak Mahindra Bank Rera A/c	2,96,401.00 Cr			
	Being chq issued to Hitech Power Enterprises towards purchase of panel boards against chq no: 000477				
25-Mar-22	By (as per details)	Purchase	PUR/12275		5,90,000.00
	OE - Electricity Connection Charges	5,00,000.00 Dr			
	INPUT-CGST	45,000.00 Dr			
	INPUT-SGST	45,000.00 Dr			
	Being on work for LT & HT works on a turnkey basis as per work supply & transformer cable laying, metering panel for 93 flats against bill no: 104 dtd: 07.03.2022 & scan id: 99664				
26-Mar-22	To BANK-Kotak Mahindra Bank Rera A/c	Payment	PAY/13981	20,000.00	
	Chq No: 001852 being chq issued to Hitech Power Enterprises towards against credit balances				
By	Closing Balance			8,27,750.00	5,90,000.00
					2,37,750.00
				8,27,750.00	8,27,750.00