

Tax Invoice

9

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 111	Dated 27-Jun-2023
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 2775 to 2785	Other Reference(s)
Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	Buyer's Order No. 20230605042	Dated 5-Jun-2023
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	11.00 cum	3,728.81	cum	41,016.91
	SGST				9 %	3,691.52
	CGST				9 %	3,691.52
	Round Off					0.05
Total			11.00 cum			Rs 48,400.00

Amount Chargeable (in words)

E. & O.E

INR Forty Eight Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	41,016.91	9%	3,691.52	9%	3,691.52	7,383.04
Total	41,016.91		3,691.52		3,691.52	7,383.04

Tax Amount (in words) : **INR Seven Thousand Three Hundred Eighty Three and Four paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.


 for CEMEX INFRA
 Authorised Signatory

This is a Computer Generated Invoice



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 210 pedestal purpose
Project:	SOV-III	Flat / Villa no.:	V no 210 pedestal purpose
Supplier:	Cemex Infra	Slab no.:	Pedestal (M25)
Requisition nos.:	20230605030	A. Estimated quantity:	10
PO nos.:	20230605042	B. Requisition quantity:	10
Sign of Security	Sign of Admin	C. Actual quantity poured	11
	Sign of Project Manger	D. Difference (C-A)	01

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08/06/23	14:00	14:40	14:45	05	2775	12000	12260				
2.	10/06/23	05:40	06:20	06:25	06	2785	14400	14940				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					11		26400	27200				
Remarks	Received excess quantity .Please close this Po											

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 210 pedestal purpose
Project:	SOV-III	Flat / Villa no.:	V no 210 pedestal purpose
Supplier:	Cemex Infra	Slab no.:	Pedestal (M25)
Requisition nos.:	20230605030	A. Estimated quantity:	10
PO nos.:	20230605042	B. Requisition quantity:	10
Sign of Security	Sign of Admin	C. Actual quantity poured	11
Details of RMC pour		D. Difference (C-A)	01

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08/06/23	14:00	14:40	14:45	05	2775	12000	12260				
2.	10/06/23	05:40	06:20	06:25	06	2785	14400	14940				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					11							
Remarks	Received excess quantity .Please close this Po											
							26400	27200				

Note: 1. Report to be sent on a daily basis to purchase@moohproperties.com and report-audit@moohproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site