

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main block
Project:	Nextopolls	Flat / Villa no.:	Terrace columns & lift walls
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	20230619053	A. Estimated quantity:	50 M3
PO nos.:	20230619050	B. Requisition quantity:	50 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	19.5 M3
Sign of Project Manager		D. Difference (C-A)	30.5 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	06.07.2023	09:25	10:30	10:45	6.5 ✓	2956	15600	15880	-			
2.	06.07.2023	10:00	11:15	11:25	6.5 ✓	2957	15600	15730	-			
3.	06.07.2023	13:50	14:55	15:05	6.5 ✓	2958	15600	15610	-			
4.												
5.												
6.												
7.												
Total:					19.5 ✓		46800	47220	-			
Remarks	As per quantity ordered 50 M3 consumed 19.5 M3.											

Note: 1. Report to be sent on a daily basis to purchase@nrkbiotech.com and report.audit@nrkbiotech.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.