

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	Villa No.198,200 Plinth beam purpose
Project:	SOV-III	Flat / Villa no.:	Villa No.198,200 Plinth beam purpose
Supplier:	Cemex Infra	Slab no.:	Plinth beam
Requisition nos.:	20230717005	A. Estimated quantity:	12
PO nos.:	20230717006	B. Requisition quantity:	12
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			0

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16/07/23	05:30	06:10	06:15	06	2987	14400	14690				
2.	16/07/23	09:40	10:20	10:25	06	2989	14400	14780				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					12		28800	29470				
Remarks	Total quantity received please approve											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: SOV 3			D.C. No: 2989		Date: 16/Jul/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5547		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M25	6.00	Cum	12.00	GOOD

Other Documents Enclosed:

- 1) -
- 2) -

For Office use only**Driver Name:****KALEEM****Signature:**

Note: No alterations will be accepted without
supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Dt.

Dt.

Sign:

for Cemex Infra**Customer Signature****Authorised Signatory****(Silver Oak Villas-Part-III)**

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: SOV 3			D.C. No: 2987		Date: 16/Jul/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UF 1527		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

1)

-


Driver Name:**NARENDER**

2)

-

Signature:

Note: No alterations will be accepted without
supplier & Customer Signatures alongwith reasons.

Received above material in good condition**for Cemex Infra****Customer Signature**

Authorised Signatory