

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 slab-01 casing purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	01
Requisition nos.:	20230629001	A. Estimated quantity:	950M3
PO nos.:	20230629028	B. Requisition quantity:	950M3
Sign of Security	Sign of Admin	C. Actual quantity poured	M3
Nice	<i>Handwritten signature</i>	D. Difference (C-A)	M3

Details of RMC pour

T.MADHU
Project Manager/G.V.R.G.

APPROVED BY
Sign of Project Manager

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 day cube test strength in kN/m2
1	12.07.2023	06:53	07:50	08:10	07m3	1038	16800	16700	100			
2	12.07.2023	07:00	08:00	08:15	08m3	1874	19200	18660	540			
3	12.07.2023	07:15	08:10	08:25	08m3	1875	19200	18630	570			
4	12.07.2023	07:21	08:20	08:40	07m3	1040	16800	16260	540			
5	12.07.2023	07:03	08:00	08:15	06m3	1039	14400	14240	160			
6	12.07.2023	07:35	08:35	08:50	07m3	1041	16800	16530	270			
7	12.07.2023	07:45	08:40	09:00	08m3	1876	19200	18660	540			
8	12.07.2023	07:49	08:50	09:15	07m3	1042	16800	16320	480			
9	12.07.2023	08:00	09:05	09:15	07m3	1043	16800	16720	80			
10	12.07.2023	08:15	09:15	09:30	07m3	1044	16800	16470	330			
11	12.07.2023	08:05	09:00	09:15	08m3	1877	19200	17710	1490			
12	12.07.2023	08:30	09:25	09:40	07m3	1045	16800	16280	520			
13	12.07.2023	08:30	09:20	09:30	08m3	1878	19200	19170	30			
14	12.07.2023	07:27	08:20	08:35	08m3	728	19200	18510	690			

15	12.07.2023	07:47	08:35	08:45	07m3	729	16800	15430	1370		
16	12.07.2023	08:07	09:00	09:15	08m3	730	19200	19210			
17	12.07.2023	08:50	09:30	09:50	08m3	1879	19200	19060	140		
18	12.07.2023	08:51	09:45	10:00	08m3	731	19200	19060	140		
19	12.07.2023	10:20	11:10	11:30	08m3	1880	19200	19460			
20	12.07.2023	10:44	11:30	11:50	08m3	1881	19200	19300			
21	12.07.2023	10:35	11:20	11:50	07m3	1047	16800	16530	270		
22	12.07.2023	10:50	11:45	12:05	07m3	1048	16800	16730	70		
23	12.07.2023	10:25	11:26	11:46	06m3	1046	14400	14280	120		
24	12.07.2023	11:00	11:46	12:05	08m3	1882	19200	19150	50		
25	12.07.2023	11:20	12:00	12:25	08m3	429	19200	19400			
26	12.07.2023	11:25	12:20	12:35	08m3	493	19200	19300			
27	12.07.2023	12:00	12:48	13:10	07m3	1050	16800	16610	190		
28	12.07.2023	11:48	12:30	12:50	07m3	1049	16800	16670	130		
29	12.07.2023	12:14	13:20	13:50	07m3	1051	16800	16690	110		
30	12.07.2023	12:30	13:25	13:45	08m3	1883	19200	19430			
31	12.07.2023	13:39	13:20	13:45	07m3	1052	16800	15630	1170		
32	12.07.2023	12:50	13:45	14:15	07m3	1053	16800	16880			
33	12.07.2023	12:40	13:45	14:00	08m3	1884	19200	19620			
34	12.07.2023	13:00	13:55	14:15	08m3	1054	19200	19170	30		
35	12.07.2023	13:10	14:05	14:25	08m3	1055	19200	19080	120		
36	12.07.2023	13:20	14:10	14:25	08m3	1886	19200	19590			
37	12.07.2023	13:20	14:07	14:35	08m3	1056	19200	19400			
38	12.07.2023	13:34	14:25	14:50	07m3	1057	16800	16200	600		
39	12.07.2023	13:43	14:35	14:55	06m3	1058	14400	14190	210		
40	12.07.2023	13:30	14:20	14:55	08m3	1887	19200	19480			
41	12.07.2023	13:54	14:50	15:00	07m3	1059	16800	16590	210		
42	12.07.2023	12:59	13:45	14:00	08m3	1885	19200	19550			
43	12.07.2023	11:33	12:25	12:55	08m3	2154	19200	19150	50		
44	12.07.2023	11:45	12:30	11:57	08m3	2155	19200	19160	40		
45	12.07.2023	13:50	14:45	15:10	08m3	1888	19200	19640			

46	12.07.2023	14:19	15:10	15:35	07m3	1060	16800	16680	120		
47	12.07.2023	14:41	15:30	15:57	07m3	1061	16800	16520	280		
48	12.07.2023	14:55	15:20	15:58	07m3	1062	16800	16660	140		
49	12.07.2023	15:09	16:00	16:10	07m3	1063	16800	16990	-		
50	12.07.2023	15:00	15:45	16:05	08m3	1889	19200	19210	-		
51	12.07.2023	15:39	16:25	16:45	07m3	1064	16800	16560	240		
52	12.07.2023	15:20	16:05	16:15	08m3	1890	19200	19280	-		
53	12.07.2023	15:40	16:35	16:25	08m3	1891	19200	19510	-		
54	12.07.2023	15:53	16:45	17:05	08m3	1065	19200	18980	220		
55	12.07.2023	16:11	17:05	17:15	08m3	1892	19200	19430	-		
56	12.07.2023	16:06	16:54	17:08	08m3	1066	19200	18600	600		
57	12.07.2023	16:16	17:08	17:25	06m3	1067	14400	14240	160		
58	12.07.2023	16:22	17:15	17:35	08m3	1893	19200	19240	-		
59	12.07.2023	16:40	17:35	17:55	08m3	1894	19200	18820	380		
60	12.07.2023	16:54	17:50	18:10	07m3	1070	16800	16700	100		
61	12.07.2023	16:44	17:30	17:55	07m3	1069	16800	16690	110		
62	12.07.2023	17:15	17:55	18:10	07m3	1072	16800	16610	190		
63	12.07.2023	16:50	17:35	17:05	08m3	1895	19200	19070	130		
64	12.07.2023	17:04	17:55	18:05	07m3	1071	16800	16480	320		
65	12.07.2023	17:02	17:55	18:10	08m3	1896	19200	19190	10		
66	12.07.2023	17:26	18:15	18:45	07m3	1073	16800	16430	370		
67	12.07.2023	16:26	17:15	17:35	07m3	1068	16800	16570	230		
68	12.07.2023	17:30	18:25	18:55	08m3	1897	19200	19160	40		
69	12.07.2023	17:50	18:45	19:00	08m3	1898	19200	19370	-		
70	12.07.2023	18:05	18:58	19:15	08m3	1899	19200	18710	490		
71	12.07.2023	18:25	19:20	19:55	07m3	1074	16800	16320	480		
72	12.07.2023	18:25	18:59	19:25	08m3	1900	19200	19300	-		
73	12.07.2023	18:50	19:45	20:00	08m3	1901	19200	19490	-		
74	12.07.2023	18:49	19:30	19:55	08m3	1075	19200	18930	270		
75	12.07.2023	19:02	19:55	20:15	08m3	1076	19200	19170	30		
76	12.07.2023	19:13	20:10	20:35	06m3	1077	14400	14330	70		

77	12.07.2023	19:00	19:45	20:10	08m3	1902	19200	19280	-		
78	12.07.2023	19:23	20:10	20:35	08m3	1078	19200	18940	260		
79	12.07.2023	19:48	20:45	21:10	07m3	1080	16800	16600	200		
80	12.07.2023	19:387	20:20	20:55	07m3	1079	16800	16460	340		
81	12.07.2023	19:30	20:20	20:50	08m3	1903	19200	19190	10		
82	12.07.2023	19:50	20:40	20:55	08m3	1904	19200	19210	-		
83	12.07.2023	19:58	20:48	21:05	07m3	1081	16800	16560	240		
84	12.07.2023	20:09	20:59	21:19	07m3	1082	16800	16560	240		
85	12.07.2023	20:42	21:32	21:52	07m3	1083	16800	16690	110		
86	12.07.2023	20:10	20:58	21:15	08m3	1905	19200	19280	-		
87	12.07.2023	20:57	21:45	22:00	08m3	1906	19200	19110	90		
88	12.07.2023	21:10	21:55	22:10	08m3	1907	19200	19090	110		
89	12.07.2023	22:14	23:10	22:45	07m3	1085	16800	16520	280		
90	12.07.2023	21:55	22:45	23:00	07m3	1084	16800	16410	390		
91	12.07.2023	22:33	23:20	23:55	06m3	1086	14400	14240	160		
92	12.07.2023	22:00	22:50	23:10	08m3	1908	19200	18720	480		
93	12.07.2023	22:25	23:10	23:55	08m3	1909	19200	18880	320		
94	12.07.2023	22:44	23:30	23:55	08m3	1087	19200	19040	160		
95	12.07.2023	22:54	23:45	24:02	08m3	1088	19200	19120	80		
96	12.07.2023	22:40	23:30	23:45	08m3	1910	19200	18850	350		
97	12.07.2023	23:09	00:05	00:25	08m3	1089	19200	19110	90		
98	12.07.2023	23:19	00:20	00:35	07m3	1090	16800	16580	220		
99	12.07.2023	23:29	00:30	00:55	07m3	1091	16800	16720	80		
100	12.07.2023	23:39	00:59	01:25	07m3	1092	16800	16530	270		
101	12.07.2023	23:49	00:45	01:02	07m3	1093	16800	16700	100		
102	12.07.2023	23:45	00:35	01:00	08m3	1913	19200	19270	-		
103	12.07.2023	23:10	00:05	00:20	08m3	1911	19200	17750	1450		
104	12.07.2023	23:25	00:20	00:45	08m3	1912	19200	19370	-		
105	12.07.2023	23:59	00:50	01:10	07m3	1094	16800	16700	100		
106	12.07.2023	23:45	00:40	01:00	08m3	1914	19200	19280	-		
107	13.07.2023	00:35	01:25	01:55	08m3	1995	19200	20360	-		

108	13.07.2023	00:59	01:50	02:10	07m3	1059	16800	16630	170										
109	13.07.2023	01:08	02:10	02:35	06m3	1096	14400	14310	90										
110	13.07.2023	01:10	02:05	02:20	08m3	1916	19200	19210	-										
111	13.07.2023	01:28	02:20	02:48	06m3	1097	14400	13810	590										
Total					830m3		2025000	1944820	22920										
Total																			
Remarks	As per purchase order 950m3 consumed 830M3 only																		

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site