



# R6 Infra

## READY MIX CONCRETE AND BRICKS

**READY MIX CONCRETE AND BRICKS**

D.C. No.: 1984

Date: 17/07/2028

To, \_\_\_\_\_  
M/s. \_\_\_\_\_  
Giv one of hyperally pane - 20230706010


Vehicle No.: 8304A 5505- B11187b-2

| S.No. | Grade | PARTICULARS                                                                                                                                                                                                                                                                                                                                                                                                                      | Qty. | Cum. | Value |
|-------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|------|-------|
|       |       | <div style="border: 1px solid black; padding: 5px;"> <p style="text-align: center;"><b>INWARD</b></p> <p>Inward No: 1667      Dt: 12/7/23</p> <p>MRN No:                      Dt:</p> <p>Received By:       Sign: </p> <p>CRESCENTIA LABS PVT LTD</p> </div> | 2.5m | 2.5m | 2.5m  |

Receiver's Signature

20230718005

For **R6 Infra**

 Authorised Signatory

## Receiver's Signature

# For R6 Infra

20230718005 *[Signature]*  
Authorised Signatory

**Internal memo no. 903/35/A Annexure - B**

**RMC pour report**

|                  |                             |                           |                                         |
|------------------|-----------------------------|---------------------------|-----------------------------------------|
| Company/ firm:   | GV Discovery center Pvt Ltd | Block No:                 | Retaining wall and lift wall concreting |
| Project:         | Genopolis                   | Flat / Villa no:          |                                         |
| Supplier:        | SL RMC Plant                | Slab no:                  |                                         |
| Requisition nos: | 20230706008                 | A. Estimated quantity:    | 35cum                                   |
| PO nos.:         | 20230706010                 | B. Requisition quantity:  | 35cum                                   |
| Sign of Security | Sign of Admin               | C. Actual quantity poured | 2.5cum                                  |
|                  |                             | D. Difference (C-A)       | 32.5cum                                 |

**Details of RMC pour**

| Sl. No | Date     | Time of dispatch from RMC plant | Time of receipt at site | Time of pour | Quantity poured (Cum) | Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 days cube test strength in kN/m2 |
|--------|----------|---------------------------------|-------------------------|--------------|-----------------------|-----------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|-------------------------------------|
| 1      | 17.07.23 | 17:05                           | 17:10                   | 17:50        | 2.5m3                 | 1984      | 6,000                     | 5,560                 | -440                        |                                |                                   |                                     |
| 2      |          |                                 |                         |              |                       |           |                           |                       |                             |                                |                                   |                                     |
| 3      |          |                                 |                         |              |                       |           |                           |                       |                             |                                |                                   |                                     |
| 4      |          |                                 |                         |              |                       |           |                           |                       |                             |                                |                                   |                                     |
| 5      |          |                                 |                         |              |                       |           |                           |                       |                             |                                |                                   |                                     |
| Total  |          |                                 |                         |              | 2.5m3                 |           | 6,000                     | 5,560                 | -440                        |                                |                                   |                                     |

**Remarks**

Balance qty will be order later.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.