

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com		Invoice No. 124	Dated 5-Jul-2023
		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 2903 TO 2947	Other Reference(s)
Buyer DR NRKBIOTECH PRIVATE LIMITED Plot No 11 TSIIC Industrial Development Area, S No 230 to 243 Turkapally, Hyderabad Medchal-Malkajgiri GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36		Buyer's Order No. 20230627028	Dated 27-Jun-2023
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
Terms of Delivery			

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	91.00 cum	3,728.81	cum	3,39,321.71
	SGST			9 %		30,538.95
	CGST			9 %		30,538.95
	Round Off					0.39
Total			91.00 cum			Rs 4,00,400.00

Amount Chargeable (in words)

INR Four Lakh Four Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	3,39,321.71	9%	30,538.95	9%	30,538.95	61,077.90
Total	3,39,321.71		30,538.95		30,538.95	61,077.90

Tax Amount (in words) : **INR Sixty One Thousand Seventy Seven and Ninety paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **26161100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for **CEMEX INFRA**

Authorised Signatory

This is a Computer Generated Invoice



Dr NRK Biotech Pvt Ltd (Thurkapalli)					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M25 Pump
01/07/2023	2903	5534	6.50 cum	4400.00/cum	28600.00
01/07/2023	2905	1527	6.50 cum	4400.00/cum	28600.00
01/07/2023	2907	5541	6.50 cum	4400.00/cum	28600.00
01/07/2023	2914	5533	6.50 cum	4400.00/cum	28600.00
01/07/2023	2915	5535	6.50 cum	4400.00/cum	28600.00
03/07/2023	2920	7605	8.00 cum	4400.00/cum	35200.00
03/07/2023	2921	5535	6.00 cum	4400.00/cum	26400.00
03/07/2023	2923	1527	6.00 cum	4400.00/cum	26400.00
03/07/2023	2924	5532	6.00 cum	4400.00/cum	26400.00
03/07/2023	2925	7605	8.00 cum	4400.00/cum	35200.00
03/07/2023	2926	6885	6.00 cum	4400.00/cum	26400.00
03/07/2023	2928	5533	6.00 cum	4400.00/cum	26400.00
04/07/2023	2943	5541	6.00 cum	4400.00/cum	26400.00
04/07/2023	2947	5534	6.50 cum	4400.00/cum	28600.00
			91.00 cum		400400.00

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer		Invoice No. 130	Dated 12-Jul-2023
		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 2964 to 2975	Other Reference(s)
		Buyer's Order No. 20230627028	Dated 27-Jun-2023
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
		Terms of Delivery	
DR NRKBIOTECH PRIVATE LIMITED Plot No 11 TSIIC Industrial Development Area, S No 230 to 243 Turkapally, Hyderabad Medchal-Malkajgiri GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36			

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	25.00 cum	3,728.81	cum	93,220.25
	SGST			9 %		8,389.82
	CGST			9 %		8,389.82
	Round Off					0.11
	Total		25.00 cum			Rs 1,10,000.00

Amount Chargeable (in words)

INR One Lakh Ten Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	93,220.25	9%	8,389.82	9%	8,389.82	16,779.64
Total	93,220.25		8,389.82		8,389.82	16,779.64

Tax Amount (in words) : **INR Sixteen Thousand Seven Hundred Seventy Nine and Sixty Four paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : **RAMPALLE & UBIN0826162**


for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Date	dc no	v.no	Quantity	Rate	M25 Dump
07/07/2023	2964	1527	6.50 cum	4400.00/cum	28600.00
10/07/2023	2971	7605	8.00 cum	4400.00/cum	35200.00
11/07/2023	2972	5541	6.50 cum	4400.00/cum	28600.00
11/07/2023	2975	6885	4.00 cum	4400.00/cum	17600.00
			25.00 cum		110000.00

Company/ firm:	DR.NRK. BIOTECH PVT LTD	Block No.:	-
Project:	Nextopolis	Flat / Villa no.:	Internal driven way road concrete
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	20230627030	A. Estimated quantity:	120 M3
PO nos.:	20230627028	B. Requisition quantity:	120 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	08 M3
Sign of Project Manager		D. Difference (C-A)	112 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	10.07.2023	11:00	12:20	12:40	08	2971	19200	19420	-			
2.												
3.												
4.												
5.												
6.												
7.												
Total:					08		19200	19420	-			
Remarks	As per quantity ordered 120 M3 consumed 08 M3											

Note: 1. Report to be sent on a daily basis to purchase & modification & even and report audit. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cube meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weight slip + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	-
Project:	Nextopolis	Flat / Villa no.:	Internal driven way road concrete
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	20230627030	A. Estimated quantity:	120 M3
PO nos.:	20230627028	B. Requisition quantity:	120 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	6.5 M3
Sign of Project Manager		D. Difference (C-A)	113.5 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	07.07.2023	13:40	14:55	15:10	6.5	2964	15600	16050	-			
2.												
3.												
4.												
5.												
6.												
7.												
Total:					6.5		15600	16050				
Remarks	As per quantity ordered 120 M3 consumed 5.5 M3.											

Note: 1. Report to be sent on a daily basis to purchase/infra and report to the project manager. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one P.O. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Size to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DRNRK BIOTECH PVT LTD	Block No.:	-
Project:	Nextopols	Flat / Villa no.:	-
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	20230627030	A. Estimated quantity:	120 M3
PO nos.:	20230627028	B. Requisition quantity:	120 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	12.5 M3
Sign of Project Manager		D. Difference (C-A)	107.5 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.07.2023	13:40	14:45	15:00	06	2943	14400	14440	-			
2.	04.07.2023	15:30	16:39	16:50	6.5	2947	15600	15680	80			
3.												
4.												
5.												
6.												
7.												
Total:					12.5		30000	30120	80			
Remarks	As per quantity ordered 120 M3 consumed 12.5 M3											

Note: 1. Report to be sent on a daily basis to purchase@mrclproperties.com and report-actual@mrclproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Side to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Annexe - B
RMC pour report

Details of RMC pour

Remarks	As per quantity ordered 120 M3 consumed 46 M3
---------	---

Note: 1. Report to be sent on a daily basis to purchase@moafprojetiles.com and ignat@moafprojetiles.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one P.O. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs m3. If the shortfall is more than 50 kgs per boat/ purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weight net ship + pour reports + test reports + photographs at site.

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	-
Project:	Nextopols	Flat / Villa no.:	-
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	20230627030	A. Estimated quantity:	120 M3
PO nos.:	20230627028	B. Requisition quantity:	120 M3
Sign of Security	Sign of Admin	Sign of Project Manager	32.5 M3
<i>Surya</i> Details of RMC pour		C. Actual quantity poured	87.5 M3
		D. Difference (C-A)	

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01.07.2023	13:50	15:00	15:10	6.5 ✓	2903	15600	15620	-			
2.	01.07.2023	13:30	14:40	16:00	6.5 ✓	2905	15600	15640	-			
3.	01.07.2023	14:10	15:30	15:45	6.5 ✓	2907	15600	15520	80 ✓			
4.	01.07.2023	16:40	18:00	18:10	6.5 ✓	2914	15600	14660	940 ✓			
5.	01.07.2023	16:45	18:00	18:15	6.5 ✓	2915	15600	15540	60 ✓			
6.												
7.												
Total:					32.5 ✓		78000	76980	1080 ✓			
Remarks	As per quantity ordered 120 M3 consumed 32.5 M3.											

Note: 1. Report to be sent on a daily basis to purchase@nrkbiotech.com and report-audit@nrkbiotech.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PC. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load/purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.