

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Terrace waterproofing sercede
Project:	Genopolis	Flat / Villa no.:	Block -191
Supplier:	R6 Infta	Slab no.:	-
Requisition nos.:	20230623007	A. Estimated quantity:	60 cub meter
PO nos.:	20230623014	B. Requisition quantity:	60 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	59 cum on 03/07/23, 04/07/23
		D. Difference (C-A)	PO CLOSED

Details of RMC pour

7/8/2023

MRN NO: - 20230704005

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	03-07-23	19:15	19:23	20:37	7m3	880	16,800	16670				
2.	03-07-23	20:30	20:40	21:40	8m3	1765	19,200	19840				
3.	03-07-23	22:20	22:30	23:11	8m3	1766	19,200	18710				
4.	04-07-23	03:00	03:10	03:43	8 m3	1767	19,200	19700				
5.	04-07-23	05:34	05:40	06:17	4 m3	1768	9,600	9590				
6.	04-07-23	06:30	06:40	07:11	8 m3	1769	19,200	19700				
7.	04-07-23	09:24	09:34	10:17	8 m3	1771	19,200	19580				
8.	04-07-23	14:10	14:20	14:59	8 m3	1755	19,200	19730				
9.												
10												
Total		8 no's			59cum		141,600	143,520				
Remarks	PO CLOSED											

Note: 1. Report to be sent on a daily basis to purchase & delivery properties even if no pour is made. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightmeter slip + pour reports + test reports + photographs at site.