

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 24/07/23		Prepared by: V. RAVI		Serial no. 19886	
Supplier name: RG extra				HO inward no.	
Firm/Company: Crestalia Labs		Project: Gv one.		HO received date	
PO/WO date: 12/05/23		PO/WO No. 20230512012		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	107	21.06.23	12,74,150 - w	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A = Bills total (Excluding Transport & Hamali Charges): **12,74,150 - w**

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: 20230617009	Proof of delivery matches MRN: ☒ Yes ☐ No
------------------------------	--

Amount B - Other Credits : Transportation charges: **-**

Amount C - Other Debits : **18,166 - w**

Amount D (D=A+B-C) - Amount to be credited to the supplier: **12,55,934 - w**

Amount E - PO / WO value: **13,94,992 w**

Amount F - Difference (A - E): **120,897 - w**

Quantity received as per PO / WO: ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO: ☒ Yes ☐ No - wait for balance material ☐ Other

Payment - due date: **26/07/23.**

Remarks: **find bill & close this PO.**


Note: still bill of total amount debited through our customers.

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		V. RAVI			
Sign:					
Date		24/07/23			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount F. 5. All documents to reach HO within one working day of approval by purchase officer/purchase manager.




MEMO

DATE & FROM:	TO & REMARKS.
21/07/23, (RAVI)	MD, MD Sir,
	Sub: MD's approval - reg.
	Kindly approve the PO in M-codeex as per bill entered by PINUSHT are OK.
	MD Sir Authorization is pending in M-codeex in bill entry.
	PO No: 20230512012 (Bill No: 107) Project: GV one Supplier: RG extra. (RMC) Bill value: R. 12,74,100/-
	PS:- As per our intention no need to make manual advice for this PO.
	Kindly approve the advice for credit to supplier from your end.

* P.T.O *

pun

DATE & FROM:	TO & REMARKS.
29/06/28 MINISH	To, MD SIR,
	Small quantity of RMC was taken by sites and purchase has closed the PO for the same. Please kindly advise what to do.
	↓ 
	TOTAL → 3 BIMS - R-6 Infra ,
17/7 SONAM n	Coordinate with Adm Audit and process make ACS.



Tax Invoice

R6 Infra S S Villas, H No 1-1-50/2/15 Kapra Keesara Markandaya Naga GSTIN/UIN: 36ABFFR9437A1Z6 State Name : Telangana, Code : 36 E-Mail : r6infra05@gmail.com Buyer		Invoice No. 107	Dated 21-Jun-2023
Crescentia Labs		Supplier's Ref. 20230512012	Mode/Terms of Payment Other Reference(s)
GSTIN/UIN : 36AADCB2608M1ZO State Name : Telangana, Code : 36		Buyer's Order No.	Dated
		Terms of Delivery	

[illegible]

Amount Chargeable (in words)

INR Twelve Lakh Seventy Four Thousand One Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	10,79,746.32	9%	97,177.17	9%	97,177.17	1,94,354.34
Total	10,79,746.32		97,177.17		97,177.17	1,94,354.34

Tax Amount (in words) : **INR One Lakh Ninety Four Thousand Three Hundred Fifty Four and Thirty Four paise Only**

Remarks:

17.06.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI BANK

A/c No. : 231905000854

Branch & IFS Code : SAKETH & ICIC0002319

for R6 Infra

For R6 INFRA
Authorized Signatory

This is a Computer Generated Invoice

Partner.

Plot No. 15, Markandeva Nagar, Kapra, Hyderabad, Telangana State - 500 062

Internal memo no. 903/35/A Annexure - B

Company/ firm		RMC pour report	
Crescentia Infra pvt. Ltd.		Block No.	Slab / casting
Project		Flat / Villa no.	
Supplier		Slab no.	
Registration no.		A. Estimated quantity	100 cum
PO no.		B. Requirement quantity	100 cum
Sign of Security		C. Actual quantity poured	274 cum
Sign of Admin		D. Difference (C-A)	274 cum

Sl. No.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @ 2400 kg/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for short fall in kgs	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	17-06-2023	6:19	6:27	7:24	6m3	675	14,400	14,020	380	X		
2	17-06-2023	6:30	6:39	7:22	7m3	676	16,800	16,300	500	X		
3	17-06-2023	6:42	6:51	7:26	7m3	677	16,800	16,380	420	X		
4	17-06-2023	6:50	7:02	7:42	8m3	1601	19,200	18,740	-			
5	17-06-2023	6:55	7:04	8:02	7m3	678	16,800	16,160	640	X		
6	17-06-2023	7:09	7:18	8:12	7m3	679	16,800	16,080	720	X		
7	17-06-2023	7:40	7:50	8:28	8m3	1602	19,200	19,440	-			
8	17-06-2023	7:23	7:32	8:20	7m3	680	16,800	16,160	640	X		
9	17-06-2023	8:30	8:40	9:05	8m3	1603	19,200	18,940	260	X		
10	17-06-2023	8:50	9:00	9:35	8m3	1604	19,200	18,820	-18			
11	17-06-2023	9:05	9:15	9:52	8m3	1605	19,200	18,610	590	X		
12	17-06-2023	9:35	9:45	10:17	8m3	1606	19,200	18,870	330	X		
13	17-06-2023	9:42	9:51	10:31	7m3	681	16,800	15,580	-			
14	17-06-2023	9:50	10:00	10:33	8m3	1607	19,200	18,870	330	X		
15	17-06-2023	10:05	10:10	10:53	8m3	1608	19,200	19,040	160	X		
16	17-06-2023	10:24	10:34	11:23	7m3	1609	16,800	16,370	430	X		
17	17-06-2023	10:41	10:50	11:32	7m3	683	16,800	15,490	1,310	X		
18	17-06-2023	10:42	10:50	11:35	7m3	1610	16,800	16,560	240	X		
19	17-06-2023	10:53	11:02	11:40	7m3	684	16,800	15,960	840	X		
20	17-06-2023	11:05	11:14	11:46	7m3	685	16,800	15,970	-10			
21	17-06-2023	11:05	11:15	11:56	8m3	1611	19,200	18,920	280	X		
22	17-06-2023	11:16	11:25	12:09	7m3	686	16,800	16,090	710	X		
23	17-06-2023	11:45	11:55	12:25	8m3	1612	19,200	18,820	380	X		
24	17-06-2023	11:50	11:59	12:40	7m3	687	16,800	16,240	560	X		
25	17-06-2023	12:00	12:10	12:42	8m3	1613	19,200	19,210	-70			
26	17-06-2023	12:10	12:20	13:01	8m3	1614	19,200	18,210	990	X		
27	17-06-2023	12:40	12:50	13:24	8m3	1615	19,200	19,210	-70			
28	17-06-2023	12:55	13:05	13:41	8m3	1616	19,200	19,260	-60			
29	17-06-2023	12:51	13:00	13:47	7m3	689	16,800	15,820	980	X		
30	17-06-2023	13:05	13:14	13:53	7m3	690	16,800	15,790	1,010	X		
31	17-06-2023	13:20	13:30	14:01	8m3	1617	19,200	18,980	220	X		
32	17-06-2023	13:30	13:39	14:14	7m3	692	16,800	16,280	520	X		
33	17-06-2023	13:45	13:55	14:19	8m3	1618	19,200	19,170	-30			
34	17-06-2023	13:18	13:27	14:17	7m3	691	16,800	16,330	-30			
35	17-06-2023	13:48	13:56	14:38	6m3	693	14,400	13,290	70			
36	17-06-2023	14:25	14:35	15:07	8m3	1619	19,200	19,400	-200			
37	17-06-2023	14:05	14:14	15:12	7m3	694	16,800	16,460	340			
Total					274m3		6,57,600	6,39,840	13,750			

Remarks: balance quantity to be ordered later

Notes: 1. Report to be sent in a daily basis to the concerned authorities and a copy to be submitted to the concerned authorities. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple reports can be sent for one PO. 5. Weight of vehicle should have a net weight of 14,510 kgs or 2,400 kgs/m³. If the shortfall is more than 50 kgs per load, penalties for delay in supply shortfall amount in previous basis. 7. Data to calculate shortfall. 8. Maximum original report = weight of slip + pour reports + test reports + photographs of site.

380
500
420.
640
720.
640.
590.
430.
1310.
840.
710.
560.
990.
980
1010
520.

11,240 kgs

Reg : Deduction of po.

From: vanajakshi . (vanajakshi@modiproperties.com)

To: r6infra05@gmail.com

Date: Saturday, June 24, 2023 at 03:11 PM GMT+5:30

R6 Infra

Mohan sir,

We recieved short material against your invoice number :107 dated:21/06/2023, for 11,240kg's against our po number:20230512012 dated:12/05/2023.We are deducting amount of Rs.18,666/- for the same .

Please Note

Regards,

N Vanajakshi

Purchase Officer | +91 7729877893 | vanajakshi@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad – 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

24/06/23

Purchase Order

From Company:

Crescentia Labs

Origin

Delivery Location: GV One

"
GSTNO:36AADCB2608M1Z0

Plot No.15-B, MN Park Phase-1Sy No. 230 to 243Turkapally
Hyderabad,Telangana,500078
Ansari,04066335551

Supplier Details

R6 Infra
Plot no:15,Sy:157/1 & 157/2Cheeryalakesara Mandal
Medchal-Malkigiri Dist,TG,
GSTIN:36ABFFR9437A1Z6
6281927894
r6infra05@gmail.com

PO No	20230512012	Quote No	Nil
PO Date	12 May 2023	Quote Date	12 May 2023
Supply Type	Purchase Order	Requisition Num	20230511011

SN.O.	Item Name	Addl Spec	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	RMCC9497-RMC-RMC-M25---cum		300.00	3,940.67	0%	11,82,201	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
							0%	9%	9%	0	1,06,398	1,06,398
Rupees in words : Thirteen Lakhs Ninety Four Thousands Nine Hundred And Ninety Seven Only.						Total Amount ...	0	1,06,398	1,06,398			13,94,99

Terms and Conditions:-

RMC other terms :

Batching report + cube test report must be provided.

RMC specification:

280 kgs of cement to be added per cum.

RMC quantity

RMC line pump:

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

Payment Terms :

Line / boom pump charges included. We require Boom Pump.

Tax :

Within 30 days of delivery and on production of bill.

Delivery Date :

Inclusive of GST and all other taxes.

Delivery Location :

As per Site Engineers Request.

Bill submission:

As per details given above

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

11240x1650
2.800
118.69

Purchase Order

Remarks :

Delivery at GV ONE Contact Person Mr Subba Reddy-7674808777.

Original

Notes:

1. This is a digitally generated order and no signature is required.
2. In case the vendor is unable to accept the order and supply the material, they must intimate the same by email to purchase@modiproperty.com.
3. Vendors must obtain acknowledgment from site as proof of delivery (POD) on relevant document like DC, e-way bill, packing list, etc.
4. Vendor must send original invoices to our head office (HO) on the address mentioned above. Do not send the original invoices to sites or purchase division office. An acknowledgment on a copy of the invoice will be provided upon request at our HO.
5. We reserve the right to cancel this PO and seek refund of the advance paid in case of delay in delivery or items delivered are not as per specifications, including delivery of defective material.
6. Payment against delivery /installation shall only be made after receipt of original signed invoice at HO.



Requisition Form

Company Name	Crescentia Labs	Date	11 May 2023
Site Or Phase	GV One	Time	12:13:54
For Use In Flat/Villa/Other	site	Req.No.	20230511011
Material required before date			

S.No	Description	Add Spec	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No
1	RMCC9497-RMC-RMC-M25---cum		300.00	0	300.00	4,400.00	

PO Num	Date	Type	Status
20230512012	12 May 2023	PO	Open PO

Sno	Role	User	Remarks	Date And Time
1	Const-Data Entry Operator	Tanya	south block slab	11 May 2023 12:13
2	Const-Mgr	Subba Reddy S.V.	System Generated: This Requisition Has Been Approved	12 May 2023 10:42

Prepared By :- Tanya

Sign:-

Date :- 11 May 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns