


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	South side Road work
Project:	Genopolis	Flat / Villa no.:	South side Road work
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230714002	A. Estimated quantity:	65 cub meter
PO nos.:	20230714001	B. Requisition quantity:	65bcub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

MPR no :- 20230724024

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24-07-23	11:31	11:36	12:24	3m3	1211	7200	6770	430			
2.												
3.												
4.												
Total:	1 no				3m3		7200	6770	430			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

SL RMC PLANT
READY-MIX CONCRETE

1211

D.C. No. :

To,

M/s.

G.V.D.C

Date :

24/7/2023


PO: 2023-0714-001

Vehicle No. :

TS0808 7652

Thurkapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	T. 6: - 11:35	3 M ³	3 M ³	Dump



Receiver's Signature

INWARD	
Inward No: 6723	Dt: 24/07/23
MRN No:	Dt:
Received By:	Sign: [Signature]

For **SL RMC PLANT**

Mand ch

Authorised Signatory

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	24-Jul-23	Plant Serial No	M1-25
Batch time	11:31	Batch End Time	11:36
Batch No	1190	Batcher Name	STETTER
Customer	GVDC	Truck Driver	***
Site address	THURAKAPALLY	Production Qty	3.00
Recipe Code	M25 GVDC	Returned Qty	0.00
Recipe Name	M25 GVDC	Total Ordered Qty	0.00
Truck No	TS 08 UE 7652	With This Load	3.00
		Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg8	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Slime	Admix1	Admix1.2	Admix2	Admix2.2
Recipe	0	780	460	650	0	0	280	70	0	0	0	160	0	0	0	2.50	0.0	0.0	0.0
Target	0	760	460	650	0	0	280	70	0	0	0	160	0	0	0	2.50	0.0	0.0	0.0
11:32	0	780	462	648	0	0	279	68	0	0	0	160	0	0	0	2.50	0.0	0.0	0.0
11:33	0	781	462	653	0	0	281	69	0	0	0	160	0	0	0	2.52	0.0	0.0	0.0
11:34	0	780	460	653	0	0	283	68	0	0	0	160	0	0	0	2.50	0.0	0.0	0.0
Total																			
Act	0	2281	1334	1954	0	0	843	205	0	0	0	480	0	0	0	7.52	0	0	0
Tar	0	2280	1330	1950	0	0	840	210	0	0	0	480	0	0	0	7.5	0	0	0

Moisture Correction & Other Component Correction

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1Cor	C2Cor	C3Cor	C4Cor	C5Cor	W1Cor	W2	SiCor	Adm11	Adm12	Adm21	Adm22
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

W. D. G. G.