

R6 Infra

READY MIX CONCRETE AND BRICKS

Tax Invoice

R6 Infra

S S Villas, H No 1-1-50/2/15
Kapra Keesara
Markandaya Naga
GSTIN/UIN: 36ABFFR9437A1Z6
State Name : Telangana, Code : 36
E-Mail : r6infra05@gmail.com
Buyer

Modi Realty Mallapur LLP

5-4-187/3&4, 11nd Floor
Soham Mansion M.G.Road
Secunderabad, TELANGANA, 500003
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Invoice No.

0176

Dated

16-Jul-2023

Mode/Terms of Payment

Supplier's Ref.

20230707041

Buyer's Order No.

Other Reference(s)

Dated _____

Terms of Delivery

[illegible]

Amount Chargeable (in words)

INR Five Lakh Sixteen Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	4,37,966.24	9%	39,416.96	9%	39,416.96	78,833.92
38245010						
Total	4,37,966.24		39,416.96		39,416.96	78,833.92

Tax Amount (in words) : **INR Seventy Eight Thousand Eight Hundred Thirty Three and Ninety Two paise Only**

Company's Bank Details

Bank Name : ICICI BANK
A/c No. : 231905000854
Branch & IFS Code : SAKETH & ICIC0002319

Remarks:
15.07.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for R6 Infra

For R6 INFRA,

Authorised Signatory

Authorised Signature:

This is a Computer Generated Invoice

Plot No. 15, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : r6infra05@gmail.com GSTIN : 36ABFFR9437A1Z6

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	E Block PCC work purpose
Requisition nos.:	20230707033	A. Estimated quantity:	180M3(M10)
PO nos.:	20230707041	B. Requisition quantity:	180M3
	Sign of Admin	C. Actual quantity poured	136M3
	Sign of Project Manager	D. Difference (C-A)	44M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15.07.23	10:05	10:16	10:20	8	1951	19200	18810	-390			
2.	15.07.23	09:15	09:26	09:35	8	1949	19200	19300	+100			
3.	15.07.23	12:40	12:51	01:00	8	1954	19200	18980	-220			
4.	15.07.23	01:42	01:53	02:05	8	1956	19200	18930	-270			
5.	15.07.23	02:35	02:46	02:56	8	1957	19200	19080	-120			
6.	15.07.23	03:35	03:46	03:59	8	1959	19200	18980	-220			
7.	15.07.23	04:30	04:41	05:00	8	1960	19200	18640	-560			
8.	15.07.23	05:15	05:26	05:38	8	1962	19200	18470	-730			
9.	15.07.23	06:15	06:26	06:35	8	1964	19200	18810	-390			
10.	15.07.23	06:30	06:41	06:46	8	1965	19200	18840	-360			
11.	15.07.23	07:00	07:11	07:25	8	1966	19200	18770	-430			
12.	15.07.23	08:20	08:31	08:45	8	1968	19200	18660	-540			
13.	15.07.23	08:41	08:52	09:00	8	1969	19200	18700	-500			
14.	15.07.23	09:55	10:06	10:10	8	1970	19200	18610	-590			
15.	15.07.23	10:31	10:42	11:00	8	1971	19200	19140	-60			

31

16	15.07.23	10.55	11.00	11.15	8	1972	19200	19290	+90
17	15.07.23	11.30	11.41	11.55	8	1973	19200	19140	-60
Total:					136		326400	321150	-5250
Remarks	Po not to be closed.								

Note 1. Report to be sent on a daily basis to purchased/modproperties.com and report must be prepared during pour and not later. **3.** Report must be sent within one working day. **4.** Multiple report can be sent for one PO. **5.** Weigh all vehicles. **6.** cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. **7.** Site to calculate shortfall. **8.** Maintain original report + weightment slips + pour reports + test reports + photographs at

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	Near C Block shoring work purpose
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230621072	A. Estimated quantity:	12M3(M7.5)
PO nos.:	20230622016	B. Requisition quantity:	12M3
	Sign of Admin	C. Actual quantity poured	6M3
	Sign of Project Manger	D. Difference (C-A)	6M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07.07.23	11:39	11:48	12:02	6M3	1823	14400	14760	+360			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:					6 M3		14400	14760	+360			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@rmlproperties.com and report.audit@rmlproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site