

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	-
Project:	Nexttopoils	Flat / Villa no.:	For drive way VDF purpose
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20230711041	A. Estimated quantity:	75 M3
PO nos.:	20230711060	B. Requisition quantity:	75 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	56 M3
	Sign of Project Manager	D. Difference (C-A)	19 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.07.2023	09:30	10:40	11:00	08 /	1997	19200	19360	-			
2.	24.07.2023	09:50	10:15	10:40	08 /	1998	19200	19410	-			
3.	24.07.2023	10:10	11:20	11:40	08 /	1999	19200	19540	-			
4.	24.07.2023	13:15	14:30	14:45	08 /	2000	19200	19080	120			
5.	24.07.2023	13:49	15:00	15:10	08 /	2001	19200	19280	-			
6.	24.07.2023	15:10	16:20	16:35	08 /	2002	19200	18920	280			
7.	24.07.2023	16:00	17:10	17:25	08 /	2003	19200	19100	100			
Total:					56 /		134400	134690	500 /			
Remarks	As per quantity ordered 75 M3 consumed 56 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.