

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	Atrium lower basement flooring purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	CEMEX INFRA	Slab no.:	
Requisition nos.:	20230630015	A. Estimated quantity:	250M3
PO nos.:	202300630028	B. Requisition quantity:	250M3
Sign of Security	Sign of Admin	C. Actual quantity poured	06M3
	<i>Nagmanus</i>	D. Difference (C-A)	244M3
	<i>Nyallu 2023</i>		

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	14.07.2023	11:54	12:45	13:00	06m3	2983	14400	14230	170			
2									-			
3									-			
Total:					06m3		14400	14230	170			
Remarks	As per purchase order 250M3 but consumed 06M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

