

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	South side Road work
Project:	Genopolis	Flat / Villa no.:	South side Road work
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230714002	A. Estimated quantity:	65 cub meter
PO nos.:	20230714001	B. Requisition quantity:	65bcub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			3 cum on 24-07-23 \ 55 cum on 31-07-23
			D. Difference (C-A)
			7 cum

Details of RMC pour

MRN no:- 20230801004

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31-07-23	11:10	11:21	12:06	8m3	2022	19200	18570				
2.	31-07-23	11:30	11:41	12:30	8m3	2023	19200	18750				
3.	31-07-23	12:20	12:31	13:25	8m3	2024	19200	18510				
4.	31-07-23	13:10	13:21	14:11	8m3	2025	19200	18730				
5.	31-07-23	15:00	15:11	16:03	8m3	2026	19200	18670				
6.	31-07-23	17:05	17:17	18:12	8m3	2027	19200	18290				
7.	31-07-23	18:32	18:41	19:44	7m3	1276	16800	17610				
8.												
Total:		7 no			55m3		132000	129130				
Remarks	Balance material used for next column											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.