

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	chemical
Project:	Nextopols	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	02
Requisition nos.:	20230729026	A. Estimated quantity:	35 M3
PO nos.:	20230729048	B. Requisition quantity:	35 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	16 M3
Sign of Project Manager		D. Difference (C-A)	19 M3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.07.2023	16:30	17:40	18:00	08	2028	19200	18540	660			
2.	31.07.2023	18:10	19:20	19:40	08	2029	19200	15300	3900			
3.												
4.												
5.												
6.					16		38400	33840	4560			
Total:					35 M3 consumed	16 M3						
Remarks	As per quantity ordered											

Note: 1. Report to be sent on a daily basis to purchase/modifyproperties.com and report-audit@modifyproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

