

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

|                   |                           |                           |                                                 |
|-------------------|---------------------------|---------------------------|-------------------------------------------------|
| Company/ firm:    | Modi Reality Mallapur LLP | Block No.:                | Driveway                                        |
| Project:          | Gulmohar Residency        | Flat / Villa no.:         | -                                               |
| Supplier:         | R6 INFRA                  | Slab no.:                 | Northern Driveway footings&columns work purpose |
| Requisition nos.: | 20230726005               | A. Estimated quantity:    | 20M3(M25)                                       |
| PO nos.:          | 20230726007               | B. Requisition quantity:  | 20M3                                            |
|                   | Sign of Admin             | C. Actual quantity poured | 25M3                                            |
|                   | Sign of Project Manger    | D. Difference (C-A)       | 5M3                                             |

Details of RMC pour

| Sl.     | Date             | Time of dispatch from RMC plant | Time of receipt at site | Time of pour | Quantity poured | De No. / Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 days cube test strength in kN/m2 |
|---------|------------------|---------------------------------|-------------------------|--------------|-----------------|--------------------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|-------------------------------------|
| 1.      | 26.07.23         | 12:50                           | 01:00                   | 01:15        | 5.5             | 2005               | 13200                     | 13070                 | -130                        |                                |                                   |                                     |
| 2.      | 28.07.23         | 11:30                           | 11:45                   | 12:05        | 4.5             | 2008               | 10800                     | 10550                 | -250                        |                                |                                   |                                     |
| 3.      | 02.08.23         | 14:16                           | 14:28                   | 14:45        | 3               | 2051               | 7200                      | 6840                  | -360                        |                                |                                   |                                     |
| 4.      | 07.08.23         | 11:37                           | 11:50                   | 12:05        | 5               | 2093               | 12000                     | 11720                 | -280                        |                                |                                   |                                     |
| 5.      | 08.08.23         | 11:14                           | 11:26                   | 11:35        | 7               | 2101               | 16800                     | 16770                 | -30                         |                                |                                   |                                     |
| 6.      |                  |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| 7.      |                  |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| 8.      |                  |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| Total:  |                  |                                 |                         |              | 25              |                    | 60000                     | 58950                 | -1050                       |                                |                                   |                                     |
| Remarks | Po to be closed. |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at



# R6 Infra

READY MIX CONCRETE AND BRICKS

## DELIVERY CHALLAN

Plot No. 15, S.S. Villas,  
Markandeya Nagar, Kapra,  
Hyderabad, Telangana - 500 062.

Date: 08/08/2023

D.C. No. :

2101

To,

M/s.

Moodi Realty Mallapur

Vehicle No. :

TS304A 4488 - Syml P.O.No - 20230726007

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

01 m<sup>2</sup>s

4m<sup>3</sup>

4m<sup>3</sup>

Dumping

For **R6 Infra**

Authorised Signatory

MOODI REALTY MALLAPUR LLP  
Card No 129370088823  
MRN NO 20230808007 18/8/23

Receiver's Signature

Received By...

Signature