

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center	Block No.:	Towards Attinum staircase purpose.
Project	Innopolis	Flat / Villa no.:	
Supplier	R6 Infra	Slab no.:	
Requisition nos.:	20230628001	A. Estimated quantity:	12M3
PO nos.:	20230628003	B. Requisition quantity:	12M3
Sign of Security	Sign of Admin	C. Actual quantity poured	3M3
	Sign of Project Manager	D. Difference (C-A)	9M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06.07.2023	13:12	13:30	14:10	03m3	926	7200	7200	-			
2									-			
3									-			
Total:					03m3		7200		-			
Remarks	As per purchase order 12M3 but consumed 03M3 only											

Note: 1. Report to be sent on a daily basis to purchase@innopolis.com and report@innopolis.com 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.