



GSTIN : 36ABFFR9437A1Z6

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	Near C Block shoring work purpose
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230621072	A. Estimated quantity:	12M3(M7.5)
PO nos.:	20230622016	B. Requisition quantity:	12M3
	Sign of Admin	C. Actual quantity poured	6M3
	Sign of Project Manager	D. Difference (C-A)	6M3

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07.07.23	11:39	11:48	12:02	6M3	1823	14400	14760	+360			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:												
Remarks	Po not to be closed. 6 M3 14400 14760 +360											

Note: 1. Report to be sent on a daily basis to purchase/modi properties.com and report/modi/modi properties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site