

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center		Block No.:	Cellar electrical room vdf flooring purpose
Project:	Genopolis		Flat / Villa no.:	Cellar electrical room vdf flooring purpose
Supplier:	R6 Infra		Slab no.:	-
Requisition nos.:	20230703004		A. Estimated quantity:	50 cub meter
PO nos.:	20230703042		B. Requisition quantity:	50cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	16 cum on 10-08-23
			D. Difference (C-A)	34cum

Details of RMC pour

MRN no:- 20230811002

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	10-08-23	12:05	12:16	13:19	8m3	2155	19200	18650				
2.	10-08-23	13:00	13:11	14:04	8m3	2156	19200	18810				
3.												
4.												
Total:	2 no				16m3		38400	37460				
Remarks	Balance material used for next column											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.