

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL SOV	Block No.:	For Retaining wall extension purpose
Project:	SOV-III	Flat / Villa no.:	For Retaining wall extension purpose
Supplier:	Cemex Infra	Slab no.:	Nala
Requisition nos.:	20230612026	A. Estimated quantity:	12
PO nos.:	20230612028	B. Requisition quantity:	12
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04/08/23	10:05	10:45	10:50	06	2071	14400	14840				
2.	08/08/23	09:45	10:25	10:30	06	2100	14400	14690				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					12		28800	29530				
Remarks	Total Received please approve											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **2100**

Date : **08/08/2023**

To,

M/s.

Silver oak villas (murphy's lake).

Vehicle No. :

TS07A 4898-EDIPK PONO-20230612028

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M20		6m ³	6m ³	Dyming

Receiver's Signature

INWARD	
Inward No. 829	Dr: 8/8/23
MRN No:	Dr:
Received By:	Sign:
M R P L-SOV-11	

For **R6 Infra**

Power
Authorised Signatory