

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:		Crescentia labs pvt ltd				Block No:						
Project:		Gvone				Flat / Villa no:						
Supplier:		R6 Infa				Slab no:		Northern block slab-2				
Requisition nos:		20230731021				A. Estimated quantity:		375cum				
PO nos.:		20230731027				B. Requisition quantity:		375cum				
Sign of Security		Sign of Admin				C. Actual quantity poured		347cum				
						D. Difference (C-A)		28cum				
Details of RMC pour						S.V. Subba Reddy Project Manager						
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	09-08-2023	5:02	5:11	6:06	7m3	1722	16,800	16,650	150			
2	09-08-2023	5:15	0:00	6:24	7m3	1723	16,800	16,780	20			
3	09-08-2023	5:20	5:30	6:26	8m3	2121	19,200	19,740	-540			
4	09-08-2023	5:31	5:40	6:28	7m3	1417	16,800	16,550	-			
5	09-08-2023	5:41	5:50	6:38	7m3	1418	16,800	16,640	160			
6	09-08-2023	5:50	6:00	6:45	7m3	1419	16,800	16,460	340			
7	09-08-2023	5:40	5:51	6:49	8m3	2122	19,200	20,010	-			
8	09-08-2023	6:01	6:10	6:59	7m3	1420	16,800	16,620				
9	09-08-2023	6:00	6:10	7:13	8m3	1655	19,200	19,940				
10	09-08-2023	6:30	6:40	7:24	8m3	2124	19,200	19,600				
11	09-08-2023	6:50	7:00	7:40	8m3	2125	19,200	19,250				
12	09-08-2023	7:10	7:19	8:24	7m3	1421	16,800	16,870				
13	09-08-2023	8:00	8:11	9:00	8m3	2126	19,200	19,270				
14	09-08-2023	8:23	8:32	9:27	7m3	1422	16,800	16,960				
15	09-08-2023	8:40	8:50	9:39	8m3	2127	19,200	19,900				
16	09-08-2023	8:35	8:44	9:53	7m3	1423	16,800	17,080				

17	09-08-2023	8:47	8:56	10:01	7m3	1424	16,800	16,290					
18	09-08-2023	9:00	9:10	10:08	8m3	2128	19,200	19,460					
19	09-08-2023	9:17	9:26	10:12	7m3	1426	16,800	16,710					
20	09-08-2023	9:40	9:50	10:33	8m3	2129	19,200	19,730					
21	09-08-2023	9:35	9:44	10:32	7m3	1428	16,800	16,710					
22	09-08-2023	9:46	9:55	10:47	7m3	1429	16,800	17,040					
23	09-08-2023	9:50	10:00	10:59	8m3	21230	19,200	19,830					
24	09-08-2023	9:28	9:37	11:28	7m3	1427	16,800	16,340					
25	09-08-2023	10:40	10:49	11:34	7m3	1430	16,800	15,950					
26	09-08-2023	10:40	10:50	11:45	8m3	2132	19,200	19,230					
27	09-08-2023	10:15	10:25	11:11	8m3	2131	19,200	19,550					
28	09-08-2023	11:10	11:22	12:10	8m3	2133	19,200	19,860					
29	09-08-2023	11:25	11:34	12:28	7m3	1431	16,800	16,700					
30	09-08-2023	12:02	12:12	12:58	8m3	2134	19,200	19,860					
31	09-08-2023	12:27	12:36	13:29	7m3	1432	16,800	16,490					
32	09-08-2023	12:40	12:49	13:38	7m3	1433	16,800	16,640					
33	09-08-2023	12:53	13:02	14:02	7m3	1434	16,800	16,790					
34	09-08-2023	12:50	1:00	14:04	8m3	2136	19,200	19,590					
35	09-08-2023	13:21	13:30	14:14	7m3	1436	16,800	16,430					
36	09-08-2023	13:33	13:42	14:34	7m3	1437	16,800	16,830					
37	09-08-2023	13:45	13:54	14:43	7m3	1438	16,800	15,780					
38	09-08-2023	14:00	14:09	15:10	7m3	1439	16,800	16,560					
39	09-08-2023	13:35	13:47	15:05	8m3	2137	19,200	19,780					
40	09-08-2023	13:50	14:03	15:15	8m3	2138	19,200	19,830					
41	09-08-2023	14:15	14:24	15:08	7m3	1440	16,800	16,850					
42	09-08-2023	15:20	15:30	16:19	8m3	2140	19,200	19,560					
43	09-08-2023	15:50	16:00	16:48	8m3	2141	19,200	19,740					
44	09-08-2023	16:30	16:40	17:33	8m3	2142	19,200	19,290					
45	09-08-2023	17:32	17:41	18:26	7m3	1450	16,800	16,400					
46	09-08-2023	17:20	17:50	18:38	8m3	2143	19,200	18,860					

47	09-08-2023	19.15	19.20	20:14	4m3	2147	9,600	9,600							
			Total		347m3		8,32,800	8,36,600	3,800						
Remarks	Po to be closed														

Remarks

Po to be closed

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.: **1415**
To, Giv one Pono: 2023-0731-027
M/s. Thurika Pally

Vehicle No.: TS08UE 7860

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	Time 5:11	7m ³	7m ³	PUMP

INWARD	
Inward No: 1722	Date: 9/8/23
MRN No:	Date:
Received By:	Sign:
CRESCENTIA LABS PVT LTD	

Receiver's Signature

M.R.N: 20230809001 For **SL RMC PLANT**
 Authorised Signatory