

Company/ firm:		Crescentia Labs Pvt. Ltd.		Block No:								
Project:		GV ONE		Flat / Villa no:								
Supplier:		R6 Infra		Slab no:		North side staircase casting						
Requisition nos:		20230706008		A. Estimated quantity:		35 cum						
PO nos.:		20230706010		B. Requisition quantity:		35cum						
Sign of Security		Sign of Admin	Sign of Project Manager	C. Actual quantity poured		5.5 cum						
				D. Difference (C-A)		10.3 cum						
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	07-08-2023	17:33	17:41	18:38	5.5m3	1343	13,200	12,790				
2												
3												
4												
5												
6												
				Total	5.5m3		13,200	12,790	410			
Remarks		po to be closed										
Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.												



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.:

1343

To,

M/s.

G.V. one

Date:

31/8/2023

Vehicle No.:

T508 UG 8893

po:- 2023-07-06-010
Thudkepally.

S.No.

Grade

PARTICULARS

Qty.

Cum.

Value

1430
Time:- 17:40

5.5m³ 5.5m³

Doub.

INWARD

Inward No: 17009

Date: 2/8/23

MRN No:

DT.

Received By:

Signature:

CRESCENTIA LABS PVT LTD

Receiver's Signature

For **SL RMC PLANT**

Authorised Signatory

Handed

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	3-Aug-23	Plant Serial No	M1-25																
Batch time	17:33	Batch End Time:	17:41																
		Batcher Name	STETTER																
Batch No :	1371	Truck Driver	***																
Customer:	GV ONE	Production Qty:	5.50																
Site address:	THURKAPALLY	Returned Qty:	0.00																
Recipe Code :	M30 GV ONE	Total Ordered Qty:	0.00																
Recipe Name	M30 GV ONE	With This Load	5.50																
Truck No:	TS 08 UE 8893	Batch Size :	0.91																
	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2	Admix2.2
Recipe	0	760	430	660	0	0	310	70	0	0	0	165	0	0	0	3.00	0.0	0.0	0.0
Target	0	692	391	601	0	0	282	64	0	0	0	150	0	0	0	2.70	0.0	0.0	0.0
17:34	0	692	392	602	0	0	282	65	0	0	0	150	0	0	0	2.70	0.0	0.0	0.0
17:35	0	693	391	601	0	0	283	64	0	0	0	151	0	0	0	2.72	0.0	0.0	0.0
17:36	0	692	393	603	0	0	282	64	0	0	0	150	0	0	0	2.70	0.0	0.0	0.0
17:38	0	693	391	601	0	0	283	66	0	0	0	152	0	0	0	2.73	0.0	0.0	0.0
17:39	0	692	392	602	0	0	282	64	0	0	0	150	0	0	0	2.70	0.0	0.0	0.0
17:40	0	693	392	601	0	0	284	65	0	0	0	151	0	0	0	2.71	0.0	0.0	0.0
Total																			
Act	0	4155	2351	3610	0	0	1696	388	0	0	0	904	0	0	0	16.26	0	0	0
Tar	0	4152	2346	3606	0	0	1692	384	0	0	0	900	0	0	0	16.2	0	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.co	C4.cor	C5.co	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c	Adm22.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

