



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

2215

To,

Date : 14/08/2023

M/s.

Vehicle No. : Modi Reality Malappur Pore - 20230709091
8807A 4898 - 2199K

S.No.	Grade	PARTICULARS			Qty.	Cum.	Value
01	M10	INWARD					
		MODI REALITY MALAPPUR LLP					
		Ward No 12999 DL318123					
		MTRN NO 80830813005					
		80830813005					

Receiver's Signature

For R6 Infra

Authorised Signatory

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	E Block PCC work purpose
Requisition nos.:	20230707033	A. Estimated quantity:	180M3(M10)
PO nos.:	20230707041	B. Requisition quantity:	180M3
	Sign of Admin	C. Actual quantity poured	184M3
	Sign of Project Manager	D. Difference (C-A)	4M3

Details of RMC pour												
Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in KN/m2	28 days cube test strength in KN/m2
1.	15.07.23	10:05	10:16	10:20	8	1951	19200	18810	-390			
2.	15.07.23	09:15	09:26	09:35	8	1949	19200	19300	+100			
3.	15.07.23	12:40	12:51	01:00	8	1954	19200	18980	-220			
4.	15.07.23	01:42	01:53	02:05	8	1956	19200	18930	-270			
5.	15.07.23	02:35	02:46	02:56	8	1957	19200	19080	-120			
6.	15.07.23	03:35	03:46	03:59	8	1959	19200	18980	-220			
7.	15.07.23	04:30	04:41	05:00	8	1960	19200	18640	-560			
8.	15.07.23	05:15	05:26	05:38	8	1962	19200	18470	-730			
9.	15.07.23	06:15	06:26	06:35	8	1964	19200	18810	-390			
10.	15.07.23	06:30	06:41	06:46	8	1965	19200	18840	-360			
11.	15.07.23	07:00	07:11	07:25	8	1966	19200	18770	-430			
12.	15.07.23	08:20	08:31	08:45	8	1968	19200	18660	-540			
13.	15.07.23	08:41	08:52	09:00	8	1969	19200	18700	-500			
14.	15.07.23	09:55	10:06	10:10	8	1970	19200	18610	-590			
15.	15.07.23	10:31	10:42	11:00	8	1971	19200	19140	-60			

16	15.07.23	10:55	11:06	11:15	8	1972	19200	19290	+90			
17	15.07.23	11:30	11:41	11:55	8	1973	19200	19140	-60			
18	12.08.23	23:01	00:36	00:56	8	2210	19200	18940	-260			
19	12.08.23	23:20	00:56	01:10	8	2211	19200	18680	-520			
20	12.08.23	23:53	01:13	01:20	8	2213	19200	18020	-1180			
21	12.08.23	00:15	01:50	02:00	8	2214	19200	18560	-640			
22	12.08.23	00:58	01:20	01:30	8	2215	19200	18650	-550			
23	12.08.23	02:59	03:15	03:30	8	2216	19200	19150	-50			
Total:					184		441600	433150	-8450			

Remarks Po to be closed.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 5 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at