



SRI VENKATESWARA WEIGH BRIDGE

24 HOURS SERVICE

Sy.No. 1, Plot No. 8, Yapral Village, Alwal Mandal
Medchal Dist. Telangana State.

FULLY ELECTRONIC & COMPUTERISED 80 TONNE WEIGH BRIDGE

SERIAL NO. :

VEHICLE NO. SS0TA 4848

GROSS 390

Kg.

TARE 2290

Kg.

NETT 19100

Kg.

DATE 4/08/2023

TIME 15

DATE 4/08/2023

TIME 59

Party's Signature

Weightment Charges

Operator's Signature

150/-

* Our responsibility ceases once the vehicle leaves the platform.
వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

R6 Infra
 READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
 Markandeya Nagar, Kapra,
 Hyderabad, Telangana - 500 062.

S. No.: **2234**

Date: 19/08/2023

M/s. Mehta & Modi Realty. Kowkur POH-20 270 909014

Vehicle No.: TS20 TA. 4 94 8 - Deepya

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1			5.575	5.575	11150

INWARD
 Inward No: 16282 Dt: 11/08/23
 MRN No: [Signature] Dt: [Signature]
 Received By: [Signature]
 MEHTA & MODI REALTY KOWKUR LLP

For **R6 Infra**

Receiver's Signature

Authorised Signatory

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MMRK-LLP	Block No.:	Towards Chemical store .
Project:	GHT	Flat / Villa no.:	Block A & B
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230809011	A. Estimated quantity:	11 cub meter
PO nos.:	20230809014	B. Requisition quantity:	11 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	11 cub meter
	<i>P. D. S.</i>	D. Difference (C-A)	cub meter

APPROVED BY
11 AUG 2023

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14-08-23	09:05	10:30	10:35	8 m3	2234	19200	19100				
2.	14-08-23	16:20	17:15	17:25	3 m3	2238	7200	7440				
3.												
4.												
5.												
6.												
7.												
8.												
9.												

Remarks

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.