

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Sump
Requisition nos.:	20230724020	A. Estimated quantity:	60 m3
PO nos.:	20230725020	B. Requisition quantity:	60 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	5 m3
		D. Difference (C-A)	55 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.07.23	07:55	08:20	08:25	5 cum	2991	12000	12140			-	-
2.											-	-
3.											-	-
4.											-	-
5.											-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
10.											-	-
11.											-	-
Total:					5 cum							
Remarks	Balance quantity to be receive . don't Close PO .											

Details of RMC pour Note: 1 Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2 Report must be prepared during pour and not later 3 Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.