


Cement Blocks - Weekly Delivery Report

Company firm:	Modi Reality	Requisition nos.:	20230515046	Total PO quantity:	1090
Project:	Malapur LLP Gulmohar Residency	PO No(s):	20230515077	Quantity delivered in earlier period:	910
Block Flat Villa no.:	For Electrical panel room and driveway use purpose	Total material delivered	Yes	Quantity delivered during week:	90
Supplier:	R6 Infra	Close PO:	Yes	Balance quantity to be delivered:	0
Sign of security:		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	M/RN No.
1.	19.05.23	3:30	6"x8"x16"	400	293	12183	20230519042
2.	20.05.23	4:30	6"x8"x16"	400	294	12203	20230520001
3.	27.06.23	11:12	6"x8"x16"	110	433	12571	20230627003
TOTAL				990			

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	M/RN No.
1.	04.07.23	02:23	6"x8"x16"	90	443	12620	20230704044
2.							
TOTAL				110			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.



R6 Infra

READY MIX CONCRETE AND BRICKS

Sy.No. 157, Cheeryal, Keesara Mdl.,

443

Medchal Dist. - 501 301.

DELIVERY CHALLAN

S.No.

Date. 04/07/23

To. M/s. Realty Mallapur

Material. 6 x 8 x 16

Quantity. 90

Vehicle No. TS 12 UD 1535


Time.

Mode of Payment.

Driver's Sign

INWARD
PO. No. 20230730514507

Ward No. 12620 004/12



Delivered by

MRN NO. 20230704044-7/12

Receiver's Signature

DC NO.

