Reply to rema	rks on requisi	tion by site report.		1		
Prepared by:	iks on requisi	Minish				
Report from/to	0	18.08.23		 		
Report Date		05.08.23 to 11.08.23		Date		
					1. 17.1	
Site:		GVDC-GENOPOLIS		Remarks by Shiva Krishna If material is not		
ъ	ъ			36		
Requisition	Requisition			Material	delivered - is delay	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?	
		O/WO not prepared 3 working days after requisitions				
	07.08.23	PVC service saddle 110 x 50mm	Wrong Requisition Mentioned			
	01.08.23	Steel MS Ladder	Collect From SSLLP-Next Week-Under Fabrication.			
728001	28.07.23	Electrical Panels-LT	CO-ORDINATE With Procurement Team.			
807015	07.08.23	Cable Tray's	Contact Shubham Ent and Collect Material			
	04.08.23	Measurement Tape-5mtrs & 30 mtrs	Collect From SSLLP-Next Week			
	01.08.23	Cassette a/c's-3Ton	CO-ORDINATE With Procurement Team.			
	01.08.23	Water Softner Plant	CO-ORDINATE With Procurement Team.	†		
	31.07.23	MS Gate	Collect From SSLLP	 		
	29.07.23	Plants	Contact Radhe Krishna			
				-		
	22.07.23	Janata Paste	Delivered	-		
	28.07.23	Cable Red 2 core x 1.5 sqmm	Contact-S.K Electro Sales and Collect material			
	20.06.23	Fire Door's Double and Single Rated	CO-ORDINATE With Procurement Team.			
	13.06.23	Electrical UPS	CO-ORDINATE With Procurement Team.			
	15.07.23	Fire Door-900 x 1500mm	CO-ORDINATE With Procurement Team.			
	12.07.23	DC Charger	CO-ORDINATE With Procurement Team.			
712014	12.07.23	Copper Cable	Contact Premier and Collect Material			
708026	08.07.23	Fabrication Work-HVAC	Work Under Process			
705023	21.07.23	Battery	Wrong Requisition Mentioned			
523015	30.04.23	LT Supply	Work under progress			
	30.05.23	LT Supply PCC 1A&1B	Work under progress			
	30.05.23	LT Supply	Work under progress			
	23.05.23	LT Supply Isolator boxes	Work under progress			
	23.05.23	LT Supply-Aluminium armored cable	Work under progress			
	23.05.23	LT Supply-Aluminium armored cable	Work under progress Work under progress			
	23.05.23	Erection of fire panel's	Work under progress			
323010	23.03.23	Erection of tire paners	work under progress			
L						
				1		
				-		
				-		
				 		