

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	Attrium LB flooring purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	CMEX INFRA	Slab no.:	
Requisition nos.:	20230630015	A. Estimated quantity:	250M3
PO nos.:	20230630028	B. Requisition quantity:	250M3
Sign of Security	Sign of Admin	C. Actual quantity poured	64M3
		D. Difference (C-A)	186M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	07.08.2023	22:39	23:40	00:05	08m3	3057	19200	20000	-			
2	07.08.2023	23:15	00:10	00:35	07m3	3058	16800	17000	-			
3	07.08.2023	23:14	00:20	00:55	07m3	3059	16800	17480				
4	07.08.2023	23:37	00:40	01:20	06m3	3060	14400	15010				
5	07.08.2023	23:52	00:45	01:00	07m3	3016	16800	17480				
6	07.08.2023	00:34	01:30	01:55	07m3	3062	16800	17390				
7	07.08.2023	01:01	02:05	02:25	07m3	3063	16800	17360				
8	07.08.2023	04:18	05:10	05:30	08m3	3064	19200	19260				
9	07.08.2023	04:54	05:30	05:59	07m3	3025	16800	17470				
	Total				64m3		153600	158450				

Remarks As per purchase order 250M3 but consumed 64M3 only

