

RMC pour report

Company/ firm:	GV research center pvt ltd		Block No.:	Attrium LB flooring purpose	
Project:	Innopolis		Flat / Villa no.:		
Supplier:	CMEX INFRA		Slab no.:		
Requisition nos.:	20230630015		A. Estimated quantity:	250M3	
PO nos.:	20230630028		B. Requisition quantity:	250M3	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	111M3	
			D. Difference (C-A)	139M3	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Doc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	04.08.2023	17:56	18:40	19:00	08m3	3016	19200	19820	-			
2	04.08.2023	17:59	18:50	19:10	06m3	3017	14400	14680	-			
3	04.08.2023	18:15	19:10	19:30	07m3	3019	16800	17200				
4	04.08.2023	18:46	19:40	19:55	07m3	1135	16800	17340				
5	04.08.2023	19:09	19:59	20:10	07m3	1136	16800	17130				
6	04.08.2023	22:25	23:30	23:50	07m3	3023	16800	17110				
7	04.08.2023	22:41	23:30	23:55	06m3	3024	14400	14710				
8	04.08.2023	23:10	00:20	00:45	07m3	3022	16800	16890				
9	04.08.2023	23:29	00:30	00:55	07m3	3025	16800	17050				
10	04.08.2023	23:50	00:40	01:00	07m3	3026	16800	17090				
11	04.08.2023	01:49	02:30	02:50	07m3	3027	16800	17050				
12	04.08.2023	02:28	03:20	03:45	08m3	3028	19200	19450				

13	04.08.2023	02:36	03:26	03:55	07m3	3029	16800	17070				
14	04.08.2023	03:26	04:20	04:55	06m3	3030	14400	14720				
15	04.08.2023	04:27	05:30	05:55	07m3	3032	16800	17350				
16	04.08.2023	05:11	06:10	06:35	07m3	3033	16800	16850				
17	04.08.2023	04:32	05:32	05:55	07m3	3031	16800	15830				
18	04.08.2023	06:20	07:20	07:45	07m3	3034	16800	16030				
19	04.08.2023											
Total:					111m3		300000	303370				
Remarks		As per purchase order 250M3 but consumed 111M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

