

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 column-2 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	CEMEX INFRA	Slab no.:	
Requisition nos.:	20230810045	A. Estimated quantity:	35M3
PO nos.:	20230810060	B. Requisition quantity:	35M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Time of poured	Project Manager / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	11.08.2023	14:15	15:10	15:30	07m3	3068	16800	16590	210			
2	11.08.2023	09:52	10:52	11:10	6.75m3	3069	16200	16830				
3	11.08.2023	15:10	16:15	16:45	06m3	3073	14400	15260				
4	11.08.2023	17:43	18:35	18:55	06m3	3075	14400	15110				
Total:					25.75m3		61800	63790	210			
Remarks		As per purchase order 35M3 but consumed 25.75M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

