

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infa	Slab no.:	
Requisition nos.:	20230807004	A. Estimated quantity:	130M3
PO nos.:	20230807007	B. Requisition quantity:	130M3
Sign of Security	Sign of Admin	C. Actual quantity poured	121M3
		D. Difference (C-A)	09M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of Project Manager's R.C. Batch no.	Quantity poured	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	10.08.2023	05:40	06:30	06:50	07m3	1453	16800	16720	80		
2	10.08.2023	05:50	06:45	07:10	07m3	1454	16800	16510	290		
3	10.08.2023	06:00	06:55	07:10	07m3	1455	16800	15680	60		
4	10.08.2023	06:30	07:45	08:05	07m3	1456	16800	16290	510		
5	10.08.2023	07:31	08:20	08:50	07m3	1457	16800	16560	240		
6	10.08.2023	07:43	08:35	08:55	07m3	1458	16800	16820			
7	10.08.2023	08:10	09:05	09:30	07m3	2149	16800	17250			
8	10.08.2023	08:30	09:25	09:50	07m3	1459	16800	16760	40		
9	10.08.2023	08:40	09:30	09:45	07m3	2150	16800	17210			
10	10.08.2023	09:05	10:00	10:15	07m3	1460	16800	17050			
11	10.08.2023	09:00	09:55	10:10	05m3	2151	12000	12230			
12	10.08.2023	11:06	11:56	12:05	07m3	1462	16800	16690	110		



13	10.08.2023	11:40	12:30	12:50	07m3	1464	16800	16680	120				
14	10.08.2023	13:17	14:15	14:25	07m3	1466	16800	16550	250				
15	10.08.2023	18:57	19:50	20:05	07m3	1480	16800	16380	420				
16	10.08.2023	21:51	22:40	22:55	07m3	1489	16800	16580	220				
17	10.08.2023	16:05	17:00	17:15	04m3	2159	9600	9700					
18	10.08.2023	14:30	15:25	15:55	07m3	2158	16800	16810					
Total:					121m3		290400	273332	2340				
Remarks	As per purchase order 130M3 but consumed 121M3 only												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one P.O. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit