

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Block-191 Cafeteria flooring purpose
Project:	Grenopolis	Flat / Villa no.:	Block-191 Cafeteria flooring purpose
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230809050	A. Estimated quantity:	50cub meter
PO nos.:	20230810003	B. Requisition quantity:	50bucub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	30 cum on 14-08-23
		D. Difference (C-A)	20 cum

Details of RMC pour

(Signature)

MRN NO: 20230816006

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	14-08-23	08:52	08:59	10:10	10m ³	1598	24000	22520				
2.	14-08-23	11:15	11:22	12:25	10m ³	1601	24000	22190				
3.	14-08-23	13:58	14:05	15:08	10m ³	1604	24000	22070				
4.												
Total:		3no			30m ³		72000	66780				
Remarks	Balance in material used for next column											

Note 1. Report to be sent on a daily basis 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Original report + weightment slips + pour reports + test reports + photographs at site amount on pro-rata basis 7. Site to calculate 8. Mainman