

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia labs pvt ltd		Block No:		
Project:	Gvone		Flat / Villa no:		
Supplier:	R6 Infra		Slab no:	Southern block slab-2	
Requisition nos:	20230816028		A. Estimated quantity:	325cum	
PO nos.:	20230816049		B. Requisition quantity:	325cum	
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	325cum	
			D. Difference (C-A)		

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of Quantity	Quantity (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	18-08-2023	5:32	5:41	7:02	7m3	1671	16,800	16,510	290			
2	18-08-2023	5:42	5:51	7:05	7m3	1672	16,800	16,940	-140			
3	18-08-2023	6:30	6:43	7:22	8m3	2267	19,200	19,890	-690			
4	18-08-2023	5:55	6:04	7:12	7m3	1673	16,800	17,000	-200			
5	18-08-2023	6:06	6:15	7:15	7m3	1674	16,800	16,980	-180			
6	18-08-2023	6:18	6:27	7:20	7m3	1675	16,800	16,880	-80			
7	18-08-2023	6:32	6:41	7:56	7m3	1676	16,800	17,060	-260			
8	18-08-2023	7:05	7:14	8:03	7m3	1678	16,800	16,830	-30			
9	18-08-2023	6:50	7:00	8:18	8m3	2268	19,200	19,950	-750			
10	18-08-2023	7:10	7:22	8:20	8m3	2269	19,200	19,770	-570			
11	18-08-2023	8:15	8:25	9:27	8m3	2271	19,200	19,750	-550			
12	18-08-2023	8:40	8:50	10:02	8m3	2272	19,200	19,910	-710			
13	18-08-2023	8:05	8:15	10:20	8m3	2270	19,200	19,580	-380			
14	18-08-2023	6:47	6:56	7:58	7m3	1677	16,800	17,060	-260			
15	18-08-2023	10:00	10:09	11:30	7m3	1680	16,800	16,790	10			
16	18-08-2023	10:21	10:30	11:22	7m3	1681	16,800	16,990	-190			

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.: **1671**

To, G.V. one
M/s.

2023-0816-049

Date: 18/8/2023

PO:- 18/8/2023

Vehicle No.: TS08 US 7652

Thurkapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	T: 6: 5: 41	7m ³	7m ³	pu - b.

INWARD	
Inward No: <u>1800</u>	Dt: <u>18/8/23</u>
Received By: <u>[Signature]</u>	Sign: <u>[Signature]</u>
CRESCENTIA LABS PVT LTD	

Receiver's Signature

M.R.N:

20230818001

For **SL RMC PLANT**

Mondal

Authorised Signatory