

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia labs pvt ltd	Block No:		
Project:	Gvone	Flat / Villa no:		
Supplier:	R6 Infra	Slab no:	Nothorn block slab-2	
Requisition nos:	20230731021	A. Estimated quantity:	375cum	
PO nos.:	20230731027	B. Requisition quantity:	375cum	
Sign of Security	Sign of Admin	C. Actual quantity poured	347cum on 09-8-2023 /30 cum on 18-08-2023	
		D. Difference (C-A)	Exceed 2m3	

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of RMC receipt at site	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	18-08-2023	18:36	18:46	19:57	8m3	2289	19,200	19,590	-390			
2	18-08-2023	19:40	19:52	20:48	8m3	2290	19,200	19,680	-480			
3	18-08-2023	21:00	21:13	22:14	8m3	2291	19,200	19,400	-200			
4	18-08-2023	23:25	23:31	12:20	4m3	1703	9,600	10,030	-430			
5												
6												
Total					28m3		67,200	68,700	-1,500			

Remarks	Po to be closed
---------	-----------------

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

45



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **2290**

Date : 18/08/2023

To,

M/s.

CV one Hyderabad No - 20230816094

Vehicle No. :

TS30HA 5519

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
21	M25		8m ³	168m ³	pumping

INWARD

Inward No: 1844 Dt: 18/8/23

MRN No: _____ Dt: _____

Received By: (Signature) Sign: (Signature)

CRESCENTIA LABS PVT LTD

Receiver's Signature

For **R6 Infra**

(Signature)
Authorised Signatory