


Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards cafeteria base slab purpose
Project:	Genopolis	Flat / Villa no.:	Towards cafeteria base slab purpose
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230821011	A. Estimated quantity:	50 cub meter
PO nos.:	20230821015	B. Requisition quantity:	50 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			46 cum on 21-08-23
			4 cum

Details of RMC pour

MRN NO:20230823014

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21-08-23	10:13	10:22	11:14	7m3	1738	16800	16740				
2.	21-08-23	10:30	10:41	12:05	8m3	2311	19200	19520				
3.	21-08-23	10:50	11:01	12:08	8m3	2312	19200	19950				
4.	21-08-23	11:15	11:26	13:37	8m3	2313	19200	19930				
5.	21-08-23	12:11	12:20	13:10	7m3	1740	16800	17130				
6.	21-08-23	12:14	12:25	13:29	8m3	2314	19200	20130				
7.												
Total:		6 no			46m3		110,400	113400				
Remarks	Balance material will be order next											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.