

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MMRK-LLP	Block No.:	Towards Chemical store .
Project:	GHT	Flat / Villa no.:	Block A & B
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230808006	A. Estimated quantity:	10 cub meter
PO nos.:	20230808016	B. Requisition quantity:	10 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	8 cub meter
		D. Difference (C-A)	2 cub meter

22 AUG 2023

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	22-08-2023	13:05	14:11	14:25	8 m3	2320	19200	20120				
2.												
3.												
4.												
5.												
6.												
7.												
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



SRI VENKATESWARA WEIGH BRIDGE

24
HOURS
SERVICE

Sy.No. 1, Plot No. 8, Yaprul Village, Alwal Mandal
Medchal Dist. Telangana State.

FULLY ELECTRONIC & COMPUTERISED 80 TONNE WEIGH BRIDGE

SERIAL No. : 3757

VEHICLE No.:

TS30TA 5514

GROSS : 32205 Kg.
TARE : 12085 Kg.
NETT : 20120 Kg.

DATE: 22/08/2023 TIME: 14:11
DATE: 22/08/2023 TIME: 17:24

150/-

Party's Signature

Weightment Charges

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform.
వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

2320

To,

M/s.

modi Realty. Kowkur

Date : 22/08/2023

Vehicle No. :

TS301A 5514

2023080806

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M20	End	End	End	End

INWARD

Inward No: 16408 Dt: 22/08/23

Dt:

MRN No:

Received By: e

Sign:

(Signature)

MEHTA & MODI REALTY KOWKUR LLP

Receiver's Signature

For R6 Infra

MM-20230822043

22/08/23

Authorised Signatory

(Signature)

BATCH REPORT - DELIVERY R6 INFRA RMC PLANT

Customer Name : MODI REALITY Date 22-08-2023
 Site Location : KOWKUR Order No : 1
 Delivery Note no: 6608 Pump/Dam DUMP
 Transit Mixer No : TS30TA 5514
 Driver Name :
 Start Time : 12:36 PM
 End Time : 12:47 PM
 Total M3 : 0
 Order Qty : 8
 With This load : 8

Batch Size	Aggregate										Cement				water				Admixture			
	20 mm			12 mm			SAND 1			SAND 2			CEMENT 1		CEMENT 2		CEMENT 3		water		admixture	
	670			420			820			0			250		70		0		165		2.5	
	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT
1.00	670	671	0	420	420	0	820	823	0	0	0	0	250	249	70	69	0	0	165	165	0	0
1.00	670	670	0	420	422	0	820	819	0	0	0	0	250	251	70	71	0	0	165	165	0	0
1.00	670	672	0	420	418	0	820	822	0	0	0	0	250	253	70	68	0	0	165	165	0	0
1.00	670	668	0	420	420	0	820	823	0	0	0	0	250	253	70	72	0	0	165	165	0	0
1.00	670	673	0	420	420	0	820	823	0	0	0	0	250	252	70	69	0	0	165	165	0	0
1.00	670	671	0	420	418	0	820	822	0	0	0	0	250	250	70	73	0	0	165	165	0	0
1.00	670	669	0	420	418	0	820	821	0	0	0	0	250	251	70	73	0	0	165	165	0	0
1.00	670	672	0	420	421	0	820	820	0	0	0	0	250	249	70	71	0	0	165	165	0	0
Total Act	5366.00			3357.00			6573.00			0.00			2008.00		566.00		0.00		1320.00		20.00	0.00
Tot set	5360.00			3360.00			6560.00			0.00			2000.00		560.00		0.00		1320.00		20.00	0.00

INWARD

Inward No: 16408 Dt: 22/08/23

MRN No: Dt: Sign: (P)

Received By: Sign: (P)

VIHTRA & MODI REALTY KOWKUR LLP