

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Sump
Requisition nos.:	20230724020	A. Estimated quantity:	60 m3
PO nos.:	20230725020	B. Requisition quantity:	60 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	60 m3
		D. Difference (C-A)	nil

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.08.23	07:55	08:20	08:25	7 cum	3106	16800	17490			-	-
2.	23.08.23	08:25	08:45	08:50	7 cum	3107	16800	17180			-	-
3.	23.08.23	08:30	09:00	09:05	8 cum	3108	19200	19970			-	-
4.	23.08.23	09:00	09:25	09:30	6.5 cum	3109	15600	16360			-	-
5.	23.08.23	09:35	09:55	10:05	6.5 cum	3110	15600	16190			-	-
6.	23.08.23	10:00	10:25	10:30	6 cum	3111	14400	14860			-	-
7.	23.08.23	10:25	10:50	10:55	6 cum	3112	14400	14990			-	-
8.	23.08.23	10:50	11:15	11:20	8 cum	3113	19200	20030			-	-
9.											-	-
10.											-	-
11.											-	-
Total:					55 cum							
Remarks	Total quantity received to site . Close PO..											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report audit audit@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + test reports + photographs at site.