

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Club house
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Club house driveway ramp work purpose
Requisition nos.:	20230810020	A. Estimated quantity:	70M3(M20)
PO nos.:	20230810035	B. Requisition quantity:	70M3
	Sign of Admin	C. Actual quantity poured	12M3
		D. Difference (C-A)	58M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.08.23	13:25	13:57	14:10	7	2277	16800	17410	610			
2.	25.08.23	11:32	16:02	16:15	5	2328	12000	12530	530			
3.												
4.												
5.												
6.												
7.												
Total:					12		28800	29940	1140			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **2328**

To,

M/s.

Vehicle No. :

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

INWARD

MODI REALTY MALLAPUR LLP

Ward No. 13084DL2518123

MRN No. 20230818005

Receiver's Signature

Sign.....

For **R6 Infra**

Authorised Signatory

Tot set

3350.00

2100.00

Tax