

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 column-2 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230803001	A. Estimated quantity:	60M3
PO nos.:	20230803001	B. Requisition quantity:	60M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 21M3
		D. Difference (C-A)	39M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21.08.2023	11:05	12:00	12:15	07m3	1739	16800	16900	-			
2	21.08.2023	08:10	09:05	09:35	07m3	1736	16800	16890				
3	21.08.2023	10:00	10:55	11:15	07m3	1737	16800	17100				
Total:					21m3		50400	50890				
Remarks	As per purchase order 60M3 but consumed 21M3 only											

Note: 1. Report to be sent on a daily basis to innopolis@innopolis.com and report@innopolis.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit