

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main
Project:	Nextopols	Flat / Villa no.:	Head room & OHT bottom slab, columns
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230804037	A. Estimated quantity:	125 M3
PO nos.:	20230804052	B. Requisition quantity:	125 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	28 M3
		D. Difference (C-A)	97 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.08.2023	08:00	09:10	09:40	07 ✓	1786	16800 ✓	16470 ✓	330 ✓			
2.	25.08.2023	12:38	13:55	14:15	07 ✓	1792	16800 ✓	16900 ✓	-			
3.	25.08.2023	12:59	14:05	14:20	07 ✓	1793	16800 ✓	16730 ✓	70 ✓			
4.	25.08.2023	15:29	16:40	16:55	07 ✓	1795	16800 ✓	16960 ✓	-			
5.												
6.												
7.												
Total:					28		67200 ✓	67060 ✓	400 ✓			
Remarks	As per quantity ordered 125 M3 consumed 28 M3.											

Note: 1. Report to be sent on a daily basis to purchase@rmodiproperties.com and report-audit@rmodiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.