

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	E Block PCC work purpose
Requisition nos.:	20230717033	A. Estimated quantity:	50M3(M10)
PO nos.:	20230718014	B. Requisition quantity:	50M3
	Sign of Admin	C. Actual quantity poured	50M3
	Sign of Project Manger	D. Difference (C-A)	0M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.08.23	20:57	23:39	23:50	8	2250	19200	19710	510			
2.	16.08.23	20:54	23:29	23:40	8	2249	19200	20010	810			
3.	16.08.23	01:25	02:59	03:10	8	2251	19200	20180	980			
4.	17.08.23	02:23	03:50	04:05	8	2252	19200	19860	660			
5.	17.08.23	02:48	04:46	05:00	8	2253	19200	19970	770			
6.	30.08.23	10:17	13:46	14:00	6	2353	14400	14690	290			
7.	30.08.23	15:44	17:56	18:10	4	2356	9600	9780	180			
Total:					50		120000	124200	4200			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

C. No. :

2353

Date : 30/08/2023

To,

M/s.

modi Reality. malla pur road - 20230718019

Vehicle No. :

TS10TA 5514

S.No.

Grade

PARTICULARS

Qty.

Cum.

Value

01

2110

INWARD

MODI REALITY MALLAPUR LLP

INWARD NO 13102 DT 30/8/23

NIRN NO

2023083001

Received By

Signature

For **R6 Infra**
Authorized Signatory

Total	1080.00	2540.00	5320.00	0.00	840.00	500.00	0.00
-------	---------	---------	---------	------	--------	--------	------