

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 206,207 Column purpose
Project:	SOV-III	Flat / Villa no.:	V no 206,207 Column purpose
Supplier:	R6.Infra	Slab no.:	Column
Requisition nos.:	20230818056	A. Estimated quantity:	15
PO nos.:	20230819002	B. Requisition quantity:	15
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			01

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19/08/23	08:55	09:35	09:40	06	2292	14400	14465				
2.	26/08/23	08:00	08:40	08:45	06	2333	14400	14550				
3.	29/08/23	13:30	14:10	14:15	04	2349	9600	9595				
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					16		38400	38610				
Remarks	Total received please approve											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

To,

M/s.

2349

Date : 29/08/2023

Silveroak villas up


cherlapally

Vehicle No. :

TS08UN 7362 — memo5 — Po No — 20230819002

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M25		7 m ³	4 m ³	Dumping

Receiver's Signature



For R6 Infra

Authorised Signatory