

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Mehta& Modi Realty Kowkur LLP	Date:	02-09-2023
Site:	Greenwood Heights	Prepared by:	Devi
Report From / To	26-08-2023 To 02-09-2023	Approved by:	A.Suresh
Report Date	02-09-2023		

List of requisitions numbers missing in the report*:-

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO
---------	----------	---------------------------	------------------	--------------------------------

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
142234	03-10-2022	1	8 passengers Lift	Po no 92559 sup: Johnson Lifts Private Limited
20230802056	02-08-2023	1,2	Utility tiles	Po no 20230802065 sup: SSLLP delivery on next week.
20230817037	17-08-2023	1	Copper cloudy tile	Po no 20230817043 sup: SSLLP delivery on next week.
20230821065	21-08-2023	1,2	Hardware material	Po no 20230821065 sup: Ritvik Engineers delivery on next week.
20230822055	22-08-2023	1 to 3	Hardware material	Po no 20230822055 sup: Ritvik Engineers delivery on next week.
20230825007	25-08-2023	1,2	MS L angle	Po no 20230825021 sup: Bhagwati steel tubes delivery on next week
20230828017	28-08-2023	1	SS Sink	Po no 20230828047 sup: SSLLP delivery on next week.
20230901028	01-09-2023	1,2	Electrical material	Po no 20230901028 sup: SSLLP delivery on next week.

No. of gate passes issued this week:	01	From No.	Nil	To No.	Nil
--------------------------------------	----	----------	-----	--------	-----

Delivery van site visit on:	30-08-2023 TO 02-09-2023
-----------------------------	--------------------------

Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes
---	-----

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	Nil	Nil	Nil
2.	10mm	.617	7.404	Nil	Nil	Nil
3.	12mm	.89	10.68	Nil	Nil	Nil
4.	16mm	1.58	18.96	Nil	Nil	Nil
5.	20mm	2.47	29.64	Nil	Nil	Nil
6.	25mm	3.86	46.32	Nil	Nil	Nil
7.	32mm	6.32	75.84	Nil	Nil	Nil
8.	Binding wire			Nil	Nil	Nil
OPC stock		OPC last weeks stock		PPC/PSC stock	120	PPC/PSC last weeks stock 141
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign	A.Suresh			Devi		
Date	02-09-2023			02-09-2023		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers