

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	Club house
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Club house driveway ramp work purpose
Requisition nos.:	20230810020	A. Estimated quantity:	70M3(M20)
PO nos.:	20230810035	B. Requisition quantity:	70M3
	Sign of Admin	Sign of Project Manger	34M3
		C. Actual quantity poured	36M3
		D. Difference (C-A)	36M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.08.23	13:25	13:57	14:10	7	2277	16800	17410	610			
2.	25.08.23	11:32	16:02	16:15	5	2328	12000	12530	530			
3.	29.08.23	10:21	15:34	15:45	7	2346	16800	17160	360			
4.	01.09.23	11:27	14:45	15:05	7	2388	16800	16050	-750			
5.	02.09.23	12:21	16:00	16:10	8	2395	19200	19140	-60			
6.												
7.												
Total:					34		81600	82290	690			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

DELIVERY CHALLAN



Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **2388**

Date : 01/09/2023

To,

M/s. MODI Reality. Malapur 20230810035

Vehicle No. : TS04A 5505

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
10	20	INWARD	7m ³	7m ³	pump out

Receiver's Signature

For **R6 Infra**

Authorised Signatory

MODI REALITY MALLAPUR
Ward No 1313f DO 01/09/23
MIRN NO 20230901010
Received By... Sign...