

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infra	Slab no:	North side column-3-casting
Requisition nos:	20230821048	A. Estimated quantity:	145 cum
PO nos.:	20230821048	B. Requisition quantity:	145 cum
Sign of Security	Sign of Project Manger Admin	C. Actual quantity poured	31 m3 used on (25-08-23), 14 m3 used (28-08-23) 19m3 used on (02-09-23)
	06 Sep 2023	D. Difference (C-A)	81 cum

Details of RMC pour													S.V. Subba Reddy	
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2		
1	02-09-2023	8:00	8:08	9:10	7m3	1882	16,800	16,930	-130					
2	02-09-2023	12:11	12:19	13:12	7m3	1889	16,800	16,750	50					
3	02-09-2023	16:45	16:52	17:39	5m3	1896	12,000	11,900	100					
4														
				Total	19m3		45,600	45,580	20					

Remarks

Balanced quantity to be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and Report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. :

1836

Date : 02/09/23

To, GV one. Pono:- 2023-0821-072

Vehicle No. : TS08UE T4743 Thurstakally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
3	M30	Time:- 16:52	5 m ³	19 m ³	Pump
INWARD Sl No: 1895 Date: 2/9/23					

Received by:  Sign: 

Receiver's

Signature

For **SL RMC PLANT**

Authorised Signatory 