

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Cellar electrical room vdf flooring purpose
Project:		Flat / Villa no.:	Cellar electrical room vdf flooring purpose
Supplier:	Genopolis		
Requisition nos.:	R6 Infra 20230703004	Slab no.:	-
PO nos.:	20230703042	A. Estimated quantity:	50 cub meter
Sign of Security	Sign of Admin	B. Requisition quantity:	50cub meter
	Sign of Project Manager	C. Actual quantity poured	16 cum on 10-08-23
		D. Difference (C-A)	34cum

Details of RMC pour

MRN no: 2023081002

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	10-08-23	12:05	12:16	13:19	8m3	2155	19200	18650				
2.	10-08-23	13:00	13:11	14:04	8m3	2156	19200	18810				
3.												
4.												
Total:		2 no			16m3		38400	37460				
Remarks	Balance material used for next column											

Note: 1. Report to be sent on a daily basis to purchase@modiproperities.com and report-audit@modiproperities.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Company/ firm:	GV Discovery center	Block No.:	Cellar electrical room vdf flooring purpose
Project:	Genopolis	Flat / Villa no.:	Cellar electrical room vdf flooring purpose
Supplier:	R6 Infa	Slab no.:	-
Requisition nos.:	20230703004	A. Estimated quantity:	50 cub meter
PO nos.:	20230703042	B. Requisition quantity:	50 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	16 cum on 10-08-23 7 cum on 15-08-23
	Sign of Project Manager	D. Difference (C-A)	27 cum

Details of RMC pour

Handwritten signature

MRN no :- 20230816005

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15-08-23	11:30	11:39	12:37	7m3	1614	16800	16390				
2.												
3.												
4.												
Total:		1 no			7m3		16800	16390				

Balance material used for next column

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.